

**Boston Plan Subcontractor Totals:**  
**Project: EDWARD M KENNEDY INSTITUTE**

		<b>PROJECT-TO-DATE:</b>			<b>GOAL - 50%</b>			<b>GOAL - 25%</b>			<b>GOAL - 10%</b>				
		<b>VETERAN</b>			<b>RESIDENT</b>			<b>MINORITY</b>			<b>FEMALE</b>				
PTD	Hires	TRADE	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
15		Bricklayers	967.5	24		2%	45.5		5%	53.5		6%	0		0%
26		Carpenters	7547	23		0%	1890.5		25%	2737.5		36%	450		6%
27		Electricians	2659.5	96		4%	800.5		30%	693.5		26%	32		1%
1		Fireproofers	180	0		0%	0		0%	0		0%	0		0%
65		Ironworkers	9259.5	0		0%	2833		31%	2446		26%	979.5		11%
75		Laborers	12695.5	0		0%	3129.5		25%	2730.5		22%	563.5		4%
24		Masons	952	0		0%	55.5		6%	54.5		6%	0		0%
7		Oilers	809.5	0		0%	235.5		29%	418.5		52%	43.5		5%
33		Operators	6647.5	0		0%	2041.5		31%	1791.5		27%	152		2%
22		Piledrivers	3081	0		0%	687.5		22%	717.5		23%	119.5		4%
3		Pipefitters	120	0		0%	80		67%	0		0%	40		33%
13		Plumbers	2092	0		0%	498		24%	51		2%	48		2%
3		Roofers	51.5	0		0%	0		0%	0		0%	0		0%
4		Sheetmetal	60	0		0%	0		0%	0		0%	0		0%
0		Sprinklerfitters	0	0		0%	0		0%	0		0%	0		0%
0		Waterproofers	0	0		0%	0		0%	0		0%	0		0%
<b>318</b>		<b>TOTALS:</b>	<b>47123</b>	<b>143</b>		<b>0.30%</b>	<b>12297</b>		<b>26%</b>	<b>11694</b>		<b>25%</b>	<b>2428</b>		<b>5%</b>
		<b>PROJECT-TO-DATE PERCENTAGES:</b>													

		<b>PROJECT-TO-DATE:</b>			<b>GOAL - 50%</b>			<b>GOAL - 25%</b>			<b>GOAL - 10%</b>		
		<b>VETERAN</b>			<b>RESIDENT</b>			<b>MINORITY</b>			<b>FEMALE</b>		
TRADE	Total Workers	Number of Workers	Monthly Percentage	Number of Workers	Monthly Percentage	Number of Workers	Monthly Percentage	Number of Workers	Monthly Percentage	Number of Workers	PTD Percentage		
Bricklayers	5	0	0%	0	0%	1	20%	0	0%	0	0%		
Carpenters	10	0	0%	3	30%	2	20%	2	20%	2	20%		
Electricians	5	0	0%	1	20%	1	20%	0	0%	0	0%		
Fireproofers	1	0	0%	0	0%	0	0%	0	0%	0	0%		
Ironworkers	18	0	0%	3	17%	5	28%	2	11%	2	11%		
Laborers	34	0	0%	4	12%	8	24%	1	3%	1	3%		
Masons	11	0	0%	2	18%	2	18%	0	0%	0	0%		
Operators	7	0	0%	1	14%	1	14%	0	0%	0	0%		
Plumbers	4	0	0%	1	25%	1	25%	0	0%	0	0%		
Roofers	1	0	0%	0	0%	0	0%	0	0%	0	0%		
Sheetmetal	2	0	0%	0	0%	0	0%	0	0%	0	0%		
<b>TOTALS:</b>	<b>98</b>	<b>0</b>	<b>0.00%</b>	<b>15</b>	<b>15.31%</b>	<b>21</b>	<b>21.43%</b>	<b>5</b>	<b>5.10%</b>	<b>5</b>	<b>5.10%</b>		
		<b>PROJECT-TO-DATE PERCENTAGES:</b>											

