

**Boston Plan Subcontractor Totals:**  
**Project: EDWARD M KENNEDY INSTITUTE**



PROJECT-TO-DATE:			GOAL - 50%			GOAL - 25%			GOAL - 10%					
			VETERAN			RESIDENT			MINORITY			FEMALE		
PTD Hrs	Contractor	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
5	Allegheny	219.0	0.0	0%	52.0	24%	52.0	24%	0.0	0%				
4	Atlantic Contracting	1405.5	0.0	0%	88.0	6%	88.0	6%	88.0	6%	88.0	6%	88.0	6%
4	Automation Solutions	47.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%	0.0	0%	0.0	0%
1	Brava	77.0	0.0	0%	0.0	0%	77.0	100%	0.0	0%				
3	Central Ceilings	195.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%	0.0	0%	0.0	0%
10	CityPoint Fire Protection	1784.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%	0.0	0%	0.0	0%
3	CRF Interiors	72.0	0.0	0%	8.0	11%	8.0	11%	8.0	11%	8.0	11%	8.0	11%
14	DeAngelis Iron Work	1796.0	0.0	0%	954.0	53%	594.0	33%	310.0	17%				
53	Flett	14918.5	0.0	0%	6826.0	46%	3972.5	27%	1347.0	9%				
35	FMI	4066.0	0.0	0%	1665.0	41%	1489.5	37%	217.0	5%				
29	Fred Williams	8575.0	1471.0	17%	4487.0	52%	3261.0	38%	559.0	7%				
4	Griffin Interiors, Inc.	176.0	0.0	0%	112.0	64%	40.0	23%	0.0	0%				
8	GSS (sub to DeAngelis)	242.0	0.0	0%	24.0	10%	8.0	3%	0.0	0%				
95	Hcarr	28658.5	0.0	0%	13178.5	46%	13518.0	47%	2967.0	10%				
112	J.L. Marshall	20068.0	0.0	0%	5621.0	28%	5737.0	29%	988.0	5%				
6	J.M. Electrical Co., Inc.	1826.0	0.0	0%	686.0	38%	686.0	38%	0.0	0%				
15	John W. Egan Co.	2009.0	0.0	0%	1102.0	55%	384.0	19%	330.0	16%				
4	Lan-Tel	480.0	152.0	32%	152.0	32%	80.0	17%	80.0	17%				
16	Lee Kennedy	5174.0	0.0	0%	3976.0	77%	3844.0	74%	1764.0	34%				
42	Lynnwell	19020.5	1957.0	10%	8946.5	47%	4466.5	23%	2814.5	15%				
1	Merrimac Tile	25.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%				
19	P.J. Dionne	4883.0	0.0	0%	1952.0	40%	1375.5	28%	414.0	8%				
4	Raised Computer Flooring	210.0	0.0	0%	24.0	11%	24.0	11%	24.0	11%				
9	Salem Glass	966.5	226.0	23%	686.0	71%	218.0	23%	226.0	23%				
7	Thermo-Dynamic Insulators	360.0	0.0	0%	148.0	41%	275.0	76%	93.0	26%				
3	West Flooring	314.0	0.0	0%	129.0	41%	129.0	41%	0.0	0%				
29	Worcester Air Conditioning	7586.5	0.0	0%	4557.0	60%	2299.0	30%	704.0	9%				
3	Boston Lightening Rod (sub to Lynnwell)	35.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%				
4	Eagle Elevator	228.0	0.0	0%	110.0	48%	0.0	0%	0.0	0%				
19	Fred Salvucci	985.0	0.0	0%	92.0	9%	213.5	22%	0.0	0%				
3	Interstate	160.0	72.0	45%	0.0	0%	32.0	20%	0.0	0%				
6	J.F. Shine Mechanical	1054.0	298.0	28%	360.0	34%	352.0	33%	0.0	0%				
18	LANCO Scaffolding	736.0	0.0	0%	272.0	37%	736.0	100%	0.0	0%				
18	Mauri	2028.0	0.0	0%	563.5	28%	315.5	16%	0.0	0%				
2	McDonald	40.0	24.0	60%	0.0	0%	0.0	0%	0.0	0%				
31	NEFCO	5147.0	0.0	0%	1347.5	26%	1624.5	32%	163.0	3%				
51	Prime	6925.0	0.0	0%	2562.0	37%	1937.0	28%	905.5	13%				
36	Regis	4385.5	0.0	0%	609.0	14%	705.0	16%	142.0	3%				
7	SOEP	273.0	240.0	88%	89.0	33%	33.0	12%	33.0	12%				
13	Sunrise Erectors	2868.5	0.0	0%	1142.0	40%	1455.5	51%	96.0	3%				
31	The Waterproofing Company	3039.0	189.5	6%	299.0	10%	1057.0	35%	24.0	1%				
22	Triple G/All-Safe	2519.0	23.0	1%	114.0	5%	357.5	14%	0.0	0%				
2	Ver-Tex	16.0	0.0	0%	0.0	0%	8.0	50%	0.0	0%				
11	William Collins	2153.0	0.0	0%	733.0	34%	0.0	0%	40.0	2%				
6	Xquisite Landscaping	345.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%				
<b>818</b>	<b>TOTALS:</b>	<b>158091.5</b>	<b>4652.5</b>	<b>2.9%</b>	<b>63667.0</b>	<b>40.3%</b>	<b>51452.5</b>	<b>32.5%</b>	<b>14337.0</b>	<b>9.1%</b>				

**PROJECT-TO-DATE PERCENTAGES:**

MONTHLY: March			GOAL - 50%			GOAL - 25%			GOAL - 10%			
			VETERAN			RESIDENT			MINORITY			FEMALE
Number Workforce	Contractor	Total Hours	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage
5	Allegheny	219.0	0.0	0%	52.0	24%	52.0	24%	0.0	0%		
1	Atlantic Contracting	146.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%		
4	Automation Solutions	44.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%		
1	Brava	21.0	0.0	0%	0.0	0%	21.0	100%	0.0	0%		
3	Central Ceilings	159.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%		
6	CityPoint Fire Protection	392.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%		
3	CRF	24.0	0.0	0%	8.0	33%	8.0	33%	8.0	33%		
6	DeAngelis Iron Work	348.0	0.0	0%	152.0	44%	112.0	32%	72.0	21%		
5	Flett	382.5	0.0	0%	232.0	61%	80.0	21%	0.0	0%		
1	FMI	8.0	0.0	0%	0.0	0%	8.0	100%	0.0	0%		
9	Fred Williams	1231.0	160.0	13%	731.0	59%	467.0	38%	0.0	0%		
4	Griffin Interiors, Inc.	176.0	0.0	0%	112.0	64%	40.0	23%	0.0	0%		
2	GSS	32.0	0.0	0%	16.0	50%	0.0	0%	0.0	0%		
40	Hcarr	3114.5	0.0	0%	1315.5	42%	1395.5	45%	264.0	8%		
4	J.L. Marshall	77.0	0.0	0%	8.0	10%	29.0	38%	0.0	0%		
2	J.M. Electrical Co., Inc.	276.0	0.0	0%	136.0	49%	136.0	49%	0.0	0%		
5	John W. Egan Co.	366.0	0.0	0%	166.0	45%	72.0	20%	94.0	26%		
2	Lan-Tel	96.0	48.0	50%	48.0	50%	0.0	0%	0.0	0%		
5	Lee Kennedy	492.0	0.0	0%	313.0	64%	313.0	64%	145.0	29%		
22	Lynnwell	2682.0	56.0	2%	1588.0	59%	923.0	34%	333.0	12%		
1	Merrimac Tile	25.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%		
4	P.J. Dionne	281.0	0.0	0%	128.0	46%	128.0	46%	0.0	0%		
4	Raised Computer Flooring	210.0	0.0	0%	24.0	11%	24.0	11%	24.0	11%		
7	Salem Glass	83.0	8.0	10%	32.0	39%	0.0	0%	16.0	19%		
1	Thermo-Dynamic Insulators	8.0	0.0	0%	8.0	100%	0.0	0%	0.0	0%		
2	West Flooring	28.0	0.0	0%	12.0	43%	12.0	43%	0.0	0%		
4	Worcester Air Conditioning	296.0	0.0	0%	112.0	38%	0.0	0%	40.0	14%		
<b>153</b>	<b>TOTALS:</b>	<b>11217.0</b>	<b>272.0</b>	<b>2.4%</b>	<b>5193.5</b>	<b>46.3%</b>	<b>3820.5</b>	<b>34.1%</b>	<b>996.0</b>	<b>8.9%</b>		

**March PERCENTAGES:**

**Boston Plan Subcontractor Totals:**  
**Project: EDWARD M KENNEDY INSTITUTE**



PROJECT-TO-DATE:			GOAL - 50%			GOAL - 25%			GOAL - 10%		
PTD Hrs	TRADE	Total Hours	VETERAN		RESIDENT		MINORITY		FEMALE		
			PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
25	Bricklayers	2403.5	189.5	8%	299.00	12%	445.5	19%	24.0	1%	
131	Carpenters	31911.5	143.0	0%	12948.50	41%	13100.0	41%	2834.5	9%	
79	Electricians	23666.5	2205.0	9%	10348.00	44%	5657.0	24%	2894.5	12%	
4	Elevator	228.0	0.0	0%	110.00	48%	0.0	0%	0.0	0%	
19	Fireproofers	4429.5	0.0	0%	779.50	18%	1231.0	28%	160.0	4%	
1	Floor Coverers	25.0	0.0	0%	0.00	0%	0.0	0%	0.0	0%	
7	Glaziers	522.5	8.0	2%	242.00	46%	0.0	0%	226.0	43%	
11	Insulators	1765.5	0.0	0%	236.00	13%	363.0	21%	181.0	10%	
102	Ironworkers	12977.0	218.0	2%	4367.00	34%	3458.0	27%	1357.5	10%	
147	Laborers	26972.0	0.0	0%	11351.00	42%	11370.0	42%	2935.0	11%	
44	Masons	2193.5	0.0	0%	250.00	11%	134.0	6%	0.0	0%	
14	Oilers	1333.5	0.0	0%	171.50	13%	422.5	32%	43.5	3%	
36	Operators	10414.5	0.0	0%	4939.00	47%	2629.5	25%	152.0	1%	
17	Painters	2062.0	120.0	6%	1135.00	55%	417.0	20%	363.0	18%	
22	Piledrivers	3081.0	0.0	0%	687.50	22%	717.5	23%	119.5	4%	
35	Pipefitters	9629.0	1769.0	18%	4847.00	50%	3613.0	38%	559.0	6%	
30	Plumbers	7036.0	0.0	0%	2685.00	38%	1375.5	20%	454.0	6%	
29	Roofers	3877.5	0.0	0%	1617.00	42%	1373.5	35%	217.0	6%	
38	Sheetmetal	7818.0	0.0	0%	4605.00	59%	2415.0	31%	704.0	9%	
10	Sprinklerfitters	1784.0	0.0	0%	0.00	0%	0.0	0%	0.0	0%	
14	Tapers	3647.5	0.0	0%	1920.00	53%	2601.5	71%	1112.5	31%	
3	Tilesetters	314.0	0.0	0%	129.00	41%	129.0	41%	0.0	0%	
<b>818</b>	<b>TOTALS:</b>	<b>158091.5</b>	<b>4652.5</b>	<b>2.9%</b>	<b>63667.0</b>	<b>40.3%</b>	<b>51452.5</b>	<b>32.5%</b>	<b>14337.0</b>	<b>9.1%</b>	
<b>PROJECT-TO-DATE PERCENTAGES:</b>											

MONTHLY: March			GOAL - 50%			GOAL - 25%			GOAL - 10%		
November Workforce	TRADE	Total Hours	VETERAN		RESIDENT		MINORITY		FEMALE		
			Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	
36	Carpenters	1882.0	0.0	0%	593.0	32%	505.0	27%	112.0	6%	
27	Electricians	3075.0	104.0	3%	1772.0	58%	1080.0	35%	333.0	11%	
10	Fireproofers	907.0	0.0	0%	206.0	23%	206.0	23%	48.0	5%	
1	Floor Coverers	25.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%	
7	Glaziers	83.0	8.0	10%	32.0	39%	0.0	0%	16.0	19%	
2	Insulators	154.0	0.0	0%	8.0	5%	0.0	0%	0.0	0%	
8	Ironworkers	380.0	0.0	0%	168.0	44%	112.0	29%	72.0	19%	
11	Laborers	945.5	0.0	0%	659.0	70%	664.0	70%	145.0	15%	
1	Masons	48.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%	
3	Operators	280.0	0.0	0%	232.0	83%	80.0	29%	0.0	0%	
5	Painters	366.0	0.0	0%	166.0	45%	72.0	20%	94.0	26%	
9	Pipefitters	1231.0	160.0	13%	731.0	59%	467.0	38%	0.0	0%	
4	Plumbers	281.0	0.0	0%	128.0	46%	128.0	46%	0.0	0%	
1	Roofers	8.0	0.0	0%	0.0	0%	8.0	100%	0.0	0%	
7	Sheetmetal	336.0	0.0	0%	112.0	33%	0.0	0%	40.0	12%	
7	Sprinklerfitters	392.0	0.0	0%	0.0	0%	0.0	0%	0.0	0%	
12	Tapers	795.5	0.0	0%	374.5	47%	486.5	61%	136.0	17%	
2	Tilesetters	28.0	0.0	0%	12.0	43%	12.0	43%	0.0	0%	
<b>153</b>	<b>TOTALS:</b>	<b>11217.0</b>	<b>272.0</b>	<b>2.4%</b>	<b>5193.5</b>	<b>46.3%</b>	<b>3820.5</b>	<b>34.1%</b>	<b>996.0</b>	<b>8.9%</b>	
<b>March PERCENTAGES:</b>											