

# UNIVERSITY OF MASSACHUSETTS BUILDING AUTHORITY

CONSTRUCTION MANAGER: Lee Kennedy Co

**PROJECT:** Edward M. Kennedy Institute, UMBA 08-B5

**PERIOD COVERED:** 8/27/12 through 9/30/12

	Subcontractor	Total Hours	VETERAN		GOAL - 50%		MINORITY		GOAL - 10%	
			Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %
	James W. Flett Co 8/27/12 - 9/02/12	224			40	18%	40	18%	0	0%
	James W. Flett Co 9/03/12 - 9/09/12	144			40	28%	40	28%	0	0%
	James W. Flett Co 9/10/12 - 9/16/12	160			40	25%	40	25%	0	0%
	James W. Flett Co 9/17/12 - 9/23/12	161			40	25%	40	25%	0	0%
	James W. Flett Co. 9/24/12 - 9/30/12	161			40	25%	40	25%	0	0%
<b>TOTALS:</b>	<b>8/27/12 - 9/30/12</b>	850			200	24%	200	24%	0	0%
<b>JOB-TO-DATE PERCENTAGES:</b>										
	TRADE	Total Hours	Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %
	Laborer	2045.5	448	22%	424	21%	0	0%		
	Operator	2661	1126.5	42%	1078.5	41%	48	2%	0	
	Truck Driver	751	0	0%	0	0%	0	0%	0	
<b>TOTALS:</b>	<b>12/26/11 - 9/30/12</b>	5457.5	1574.5	29%	1502.5	28%	48	1%		
<b>JOB-TO-DATE PERCENTAGES:</b>										