

Boston Plan Subcontractor Totals:
Project: UMASS BOSTON UCRR
BI-MONTHLY ACCESS & OPPORTUNITY MEETING
Dec-2015

BOND

PROJECT-TO-DATE:		Total Hours	VETERAN		GOAL - 50%		GOAL - 25%		GOAL - 10%	
			PTS	PTS/Hours	PTS	PTS/Percentage	PTS	PTS/Percentage	PTS	PTS/Percentage
CONTRACTOR										
12	Acme Waterproofing	619	0	0%	67	11%	70	11%	0	0%
3	Atlantic Contracting (sub to JF White)	60	0	0%	4	7%	4	7%	0	0%
45	Beacon Paving (sub to J Derezio)	35710	0	0%	5115	14%	8016	22%	3315	9%
12	BOND	8651	0	0%	7570	88%	1568	18%	334.5	4%
84	Cannistraro	14468	0	0%	5319	37%	3651	25%	500	3%
1	Chapman Construction Group (sub to Fischbach)	1376	0	0%	0	0%	1376	100%	0	0%
18	Chapman Waterproofing	992.5	0	0%	442.5	45%	396	40%	0	0%
1	D & S Commercial Masonry	5	0	0%	0	0%	0	0%	0	0%
13	Federal Concrete (sub to Marquette)	2290	0	0%	675	29%	710	31%	0	0%
30	Fischbach and Moore	18535	0	0%	9261.5	50%	5134.5	28%	2743	15%
32	JDC Demo (sub to Derezio)	3534	0	0%	1014	29%	1076	30%	108	3%
43	J Derezio	48433	0	0%	11491.5	24%	8038	17%	2814.5	6%
30	JF White	9126	665	7%	2753.5	30%	827	9%	930	10%
11	Marquette Concrete	105	0	0%	0	0%	8	8%	0	0%
18	NewRoads Environmental (sub to Derezio)	652	0	0%	0	0%	644	99%	0	0%
11	RM Technologies	437	0	0%	0	0%	210	48%	0	0%
1	Schneider Electric	8	0	0%	0	0%	0	0%	0	0%
11	SimplexGrinnell	3740	0	0%	136	4%	544	15%	0	0%
3	Stateline (sub to Schneider)	1886	664	36%	0	0%	0	0%	0	0%
4	Sullivan & McLaughlin Co. (sub to Fischbach)	252	0	0%	58	23%	32	13%	0	0%
2	United Power Group (sub to Fischbach)	20	0	0%	0	0%	0	0%	0	0%
26	Algar (sub to McCourt)	2358.5	0	0%	345	15%	888.5	38%	128	5%
22	Allied Pile Driving (sub to JW Flett)	1280.75	0	0%	340	27%	456.25	36%	107	8%
2	Chapman Construction Group (sub to Mass Bay)	496	0	0%	312	63%	496	100%	312	63%
6	Diversified (sub to RM Technologies)	484	0	0%	0	0%	8	2%	0	0%
7	DON Martin Corp. (sub to McCourt)	31.5	0	0%	0	0%	18	57%	0	0%
4	Easton Concrete (sub to JW Flett)	18	0	0%	0	0%	0	0%	0	0%
1	EJ Prescott (sub to JW Flett)	6	0	0%	0	0%	0	0%	0	0%
4	FLA Transportation (sub to JW Flett)	1022	749	73%	439	43%	755	74%	0	0%
5	Frank Rounds Company (sub to Cannistraro)	361.5	0	0%	0	0%	0	0%	0	0%
2	Hamilton Nee (sub to JF White)	40	0	0%	0	0%	0	0%	0	0%
45	JW Flett	18546.5	3133.5	17%	6473.5	35%	5621	30%	1455.5	8%
1	K & K Acoustical	16	0	0%	0	0%	0	0%	0	0%
7	Lund Rebar (sub to JW Flett)	98	64	65%	20	20%	16	16%	0	0%
5	Manafort Brothers (sub to Manafort Precision)	257	0	0%	0	0%	0	0%	0	0%
30	Manafort Precision	913.5	0	0%	121	13%	210	23%	0	0%
28	Mass Bay Electrical	9185	0	0%	2157	23%	2185.5	24%	488	5%
29	McCourt	13618	0	0%	5531.5	41%	3859	28%	1749.5	13%
11	McCusker Gill (sub to Cannistraro)	688	0	0%	192	28%	120	17%	0	0%
3	McDonough Electric (sub to Fischbach)	24	0	0%	0	0%	0	0%	0	0%
2	MON Landscaping (sub to McCourt)	6	0	0%	0	0%	0	0%	0	0%
12	MoreTrench (sub to McCourt)	798.5	0	0%	0	0%	149	19%	0	0%
20	New England Insulators (sub to Cannistraro)	4629	393	8%	207.5	4%	1457	31%	445	10%
2	Northern Land Clearing (sub to JW Flett)	47.5	0	0%	0	0%	0	0%	0	0%
9	PJ Scilliano (sub to McCourt)	460	0	0%	0	0%	83.5	18%	0	0%
3	Ranco (sub to McCourt)	32	0	0%	0	0%	0	0%	0	0%
11	RM Technologies	437	0	0%	0	0%	210	48%	0	0%
14	S & F Concrete (sub to JW Flett)	126	0	0%	0	0%	16	13%	0	0%
2	Semper Diving (sub to JW Flett)	16	0	0%	0	0%	0	0%	0	0%
698	TOTALS:	206876	5669	3%	6055.5	29%	48853.3	24%	15430	7%

PROJECT-TO-DATE PERCENTAGES:

MONTHLY: December		Total Hours	VETERAN		GOAL - 50%		GOAL - 25%		GOAL - 10%	
			Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage
CONTRACTOR										
10	Acme Waterproofing	556	0	0%	64	12%	64	12%	0	0%
2	BOND	374	0	0%	374	100%	184	49%	0	0%
3	Cannistraro	120	0	0%	80	67%	0	0%	0	0%
1	Chapman Construction Group (sub to Fischbach)	152	0	0%	0	0%	152	100%	0	0%
2	Federal Concrete (sub to Marquette)	60	0	0%	0	0%	0	0%	0	0%
17	Fischbach and Moore	1760	0	0%	1058.5	60%	548.5	31%	228	13%
8	JDC Demo (sub to Derezio)	178	0	0%	66	37%	86	48%	0	0%
5	J Derezio	577	0	0%	0	0%	0	0%	177	28%
4	Marquette Concrete	28	0	0%	0	0%	0	0%	0	0%
2	SimplexGrinnell	128	0	0%	0	0%	0	0%	0	0%
54	TOTALS:	4033	0	0%	1642.5	41%	1034.5	26%	405	10%

MONTHLY PERCENTAGES:

Boston Plan Subcontractor Totals:
Project: UMASS BOSTON UCRR
BI-MONTHLY ACCESS & OPPORTUNITY MEETING
Dec-2015

BOND

		PROJECT-TO-DATE:			GOAL - 50%		GOAL - 25%		GOAL - 10%						
					VETERAN		RESIDENT		MINORITY		FEMALE				
PTD	Hires	TRADE	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
5		Bricklayers	280.5	0		0%	0		0%	0		0%	0		0%
25		Carpenters	1126.5	0		0%	104		9%	203		18%	48		4%
6		Cement Finishers	40	0		0%	0		0%	0		0%	0		0%
73		Electricians	31765	664		2%	11888.5		37%	9209		29%	3536		11%
23		Insulators	4680	393		8%	211.5		5%	1461		31%	445		10%
23		Ironworkers	954	64		7%	161		17%	394		41%	0		0%
219		Laborers	64875.5	309.5		0%	27946.5		43%	17371.5		27%	6247.5		10%
8		Masons	284	0		0%	0		0%	12		4%	0		0%
81		Operators	38313.25	3573		9%	5519.5		14%	6660.25		17%	274.5		1%
19		Piledrivers	1176	0		0%	340		29%	316.5		27%	107		9%
153		Pipefitters	53390.5	665		1%	11566		22%	12118		23%	4416		8%
19		Plumbers	4615.5	0		0%	1596.5		35%	96		2%	356		8%
2		Sheetmetal	80	0		0%	40		50%	40		50%	0		0%
14		Sprinklerfitters	4068	0		0%	344		8%	688		17%	0		0%
28		Waterproofers	1227	0		0%	338		28%	284		23%	0		0%
698		TOTALS:	206876	5669		3%	60055.5		29%	48853.25		24%	15430		7%
		PROJECT-TO-DATE PERCENTAGES:													

		MONTHLY: December			GOAL - 50%		GOAL - 25%		GOAL - 10%						
					VETERAN		RESIDENT		MINORITY		FEMALE				
Monthly Workforce		TRADE	Total Hours	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage				
1		Carpenter	30	0		0%	0		0%	0		0%			
1		Cement Mixers	8	0		0%	0		0%	0		0%			
18		Electricians	1912	0		0%	1058.5		55%	700.5		37%			
15		Laborers	853	0		0%	440		52%	270		32%			
4		Operators	426	0		0%	0		0%	0		0%			
5		Sprinklerfitters	248	0		0%	80		32%	0		0%			
10		Waterproofers	556	0		0%	64		12%	64		12%			
54		TOTALS:	4033	0		0%	1642.5		41%	1034.5		26%	405		10%
		MONTHLY PERCENTAGES:													