

Boston Plan Subcontractor Totals:
Project: UMASS BOSTON UCRR
BI-MONTHLY ACCESS & OPPORTUNITY MEETING
Jul-2015

BOND

| PROJECT-TO-DATE: | | | VETERAN | | RESIDENT | | MINORITY | | FEMALE | |
|------------------|---|---------------|-------------|-----------|--------------|------------|----------------|------------|----------------|-----------|
| PTD #/line | TRADE | Total Hours | VETERAN | | RESIDENT | | MINORITY | | FEMALE | |
| | | | PTD | Hours | PTD | Hours | PTD | Hours | PTD | Hours |
| 44 | Beacon Piping (sub to J.Derenzo) | 19605 | 0 | 0% | 2622 | 13% | 3513 | 18% | 998 | 5% |
| 11 | BOND | 6782 | 0 | 0% | 5764 | 85% | 772 | 11% | 293.5 | 4% |
| 82 | Cannistraro | 14008 | 0 | 0% | 5101 | 36% | 3643 | 26% | 500 | 4% |
| 1 | Chapman Construction Group (sub to Fischbach) | 584 | 0 | 0% | 0 | 0% | 583 | 100% | 0 | 0% |
| 1 | D & S Commercial Masonry | 5 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 7 | Federal Concrete (sub to Marquerite) | 901.5 | 0 | 0% | 260.5 | 29% | 301.5 | 33% | 0 | 0% |
| 23 | Fischbach and Moore | 11050 | 0 | 0% | 5656.5 | 51% | 3210.5 | 29% | 1795 | 16% |
| 14 | JDC Demo (sub to Derenzo) | 986 | 0 | 0% | 292 | 30% | 356 | 36% | 108 | 11% |
| 36 | J.Derenzo | 29176 | 0 | 0% | 6746.5 | 23% | 4907 | 17% | 1681 | 6% |
| 28 | JF White | 7066.5 | 665 | 9% | 1695 | 24% | 771 | 11% | 574 | 8% |
| 1 | Marquerite Concrete | 8 | 0 | 0% | 0 | 0% | 8 | 100% | 0 | 0% |
| 1 | Schneider Electric | 118 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 11 | SimplexGrinnell | 2932 | 0 | 0% | 136 | 5% | 544 | 19% | 0 | 0% |
| 3 | Stateline (sub to Schneider) | 1866 | 664 | 36% | 0 | 0% | 0 | 0% | 0 | 0% |
| 26 | Alqar (sub to McCourt) | 2358.5 | 0 | 0% | 345 | 15% | 888.5 | 38% | 128 | 5% |
| 22 | Allied Pile Driving (sub to JW Flett) | 1280.75 | 0 | 0% | 340 | 27% | 456.25 | 36% | 107 | 8% |
| 2 | Chapman Construction Group (sub to Mass Bay) | 496 | 0 | 0% | 312 | 63% | 496 | 100% | 312 | 63% |
| 9 | Chapman Waterproofing | 611.5 | 0 | 0% | 285 | 47% | 232 | 38% | 0 | 0% |
| 6 | Diversified (sub to RM Technologies) | 484 | 0 | 0% | 0 | 0% | 8 | 2% | 0 | 0% |
| 7 | DON Martin Coro. (sub to McCourt) | 31.5 | 0 | 0% | 0 | 0% | 18 | 57% | 0 | 0% |
| 4 | Easton Concrete (sub to JW Flett) | 18 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 1 | E.J.Prescott (sub to JW Flett) | 6 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 4 | FLA Transportation (sub to JW Flett) | 1022 | 749 | 73% | 439 | 43% | 755 | 74% | 0 | 0% |
| 5 | Frank Rounds Company (sub to Cannistraro) | 361.5 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 2 | Hamilton Nee (sub to JF White) | 40 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 45 | JW Flett | 18546.5 | 3133.5 | 17% | 6473.5 | 35% | 5621 | 30% | 1455.5 | 8% |
| 1 | K & K Acoustical | 16 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 7 | Lund Rebar (sub to JW Flett) | 98 | 64 | 65% | 20 | 20% | 16 | 16% | 0 | 0% |
| 5 | Manafort Brothers (sub to Manafort Precision) | 257 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 30 | Manafort Precision | 913.5 | 0 | 0% | 121 | 13% | 210 | 23% | 0 | 0% |
| 28 | Mass Bay Electrical | 9185 | 0 | 0% | 2157 | 23% | 2185.5 | 24% | 488 | 5% |
| 29 | McCourt | 13618 | 0 | 0% | 5531.5 | 41% | 3859 | 28% | 1749.5 | 13% |
| 11 | McCusker Gill (sub to Cannistraro) | 688 | 0 | 0% | 192 | 28% | 120 | 17% | 0 | 0% |
| 3 | McDonough Electric (sub to Fischbach) | 24 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 2 | MON Landscaping (sub to McCourt) | 6 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 12 | MoreTrench (sub to McCourt) | 788.5 | 0 | 0% | 0 | 0% | 149 | 19% | 0 | 0% |
| 20 | New England Insulators (sub to Cannistraro) | 4629 | 393 | 8% | 207.5 | 4% | 1456.7 | 31% | 445 | 10% |
| 2 | Northern Land Clearing (sub to JW Flett) | 47.5 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 9 | P.J.Spillane (sub to McCourt) | 460 | 0 | 0% | 0 | 0% | 83.5 | 18% | 0 | 0% |
| 3 | Ramco (sub to McCourt) | 32 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 11 | RM Technologies | 437 | 0 | 0% | 0 | 0% | 210 | 48% | 0 | 0% |
| 14 | S & F Concrete (sub to JW Flett) | 126 | 0 | 0% | 0 | 0% | 16 | 13% | 0 | 0% |
| 2 | Semper Diving (sub to JW Flett) | 16 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 585 | TOTALS: | 151696 | 5669 | 4% | 44697 | 29% | 35389.5 | 23% | 10634.5 | 7% |

PROJECT-TO-DATE PERCENTAGES:

| MONTHLY: July | | | VETERAN | | RESIDENT | | MINORITY | | FEMALE | |
|-------------------|---|--------------|-----------------|--------------------|-----------------|--------------------|-----------------|--------------------|-----------------|--------------------|
| Monthly Workforce | TRADE | Total Hours | VETERAN | | RESIDENT | | MINORITY | | FEMALE | |
| | | | Number of Hours | Monthly Percentage | Number of Hours | Monthly Percentage | Number of Hours | Monthly Percentage | Number of Hours | Monthly Percentage |
| 32 | Beacon Piping (sub to J.Derenzo) | 4986 | 0 | 0% | 654 | 13% | 994 | 20% | 360 | 7% |
| 2 | BOND | 465 | 0 | 0% | 465 | 100% | 228 | 49% | 0 | 0% |
| 2 | Cannistraro | 104 | 0 | 0% | 48 | 46% | 0 | 0% | 0 | 0% |
| 1 | Chapman Construction Group (sub to Fischbach) | 200 | 0 | 0% | 0 | 0% | 200 | 100% | 0 | 0% |
| 4 | Federal Concrete (sub to Marquerite) | 98 | 0 | 0% | 32 | 33% | 32 | 33% | 0 | 0% |
| 16 | Fischbach and Moore | 2076 | 0 | 0% | 887 | 43% | 389 | 19% | 351 | 17% |
| 7 | JDC Demo (sub to Derenzo) | 396 | 0 | 0% | 82 | 21% | 146 | 37% | 16 | 4% |
| 26 | J.Derenzo | 5807 | 0 | 0% | 1268 | 22% | 1105 | 19% | 275.5 | 5% |
| 11 | JF White | 1268.5 | 0 | 0% | 216 | 17% | 32 | 3% | 176 | 14% |
| 1 | SimplexGrinnell | 88 | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| 102 | TOTALS: | 15489 | 0 | 0% | 3652 | 24% | 3126 | 20% | 1178.5 | 8% |

MONTHLY PERCENTAGES:

Boston Plan Subcontractor Totals:
Project: UMASS BOSTON UCRR
BI-MONTHLY ACCESS & OPPORTUNITY MEETING
Jul-2015

BOND

| | | PROJECT-TO-DATE: | | | GOAL - 50% | | GOAL - 25% | | GOAL - 10% | | | |
|------------|-------|-------------------------------------|---------------|-------------|-------------------|----------------|-------------------|-------|-------------------|-----------------|---------------|----------------|
| | | | | | VETERAN | | RESIDENT | | MINORITY | | FEMALE | |
| PTD | Hires | TRADE | Total Hours | PTD | Hours | PTD Percentage | PTD | Hours | PTD Percentage | PTD | Hours | PTD Percentage |
| 5 | | Bricklayers | 280.5 | 0 | | 0% | 0 | | 0% | 0 | | 0% |
| 24 | | Carpenters | 761 | 0 | | 0% | 33 | | 4% | 203 | | 27% |
| 60 | | Electricians | 23326 | 664 | | 3% | 8125.5 | | 35% | 6476 | | 28% |
| 20 | | Insulators | 4629 | 393 | | 8% | 207.5 | | 4% | 1456.7 | | 31% |
| 18 | | Ironworkers | 683 | 64 | | 9% | 153 | | 22% | 300 | | 44% |
| 161 | | Laborers | 48311.5 | 309.5 | | 1% | 21333 | | 44% | 13125 | | 27% |
| 8 | | Masons | 283.5 | 0 | | 0% | 0 | | 0% | 12 | | 4% |
| 78 | | Operators | 27419.75 | 3573 | | 13% | 4578 | | 17% | 4911.25 | | 18% |
| 19 | | Piledrivers | 1176 | 0 | | 0% | 340 | | 29% | 316.5 | | 27% |
| 152 | | Pipefitters | 39063.5 | 665 | | 2% | 8914 | | 23% | 7723 | | 20% |
| 16 | | Plumbers | 2207 | 0 | | 0% | 528 | | 24% | 40 | | 2% |
| 2 | | Sheetmetal | 80 | 0 | | 0% | 40 | | 50% | 40 | | 50% |
| 14 | | Sprinklerfitters | 3140 | 0 | | 0% | 264 | | 8% | 688 | | 22% |
| 8 | | Waterproofers | 334.5 | 0 | | 0% | 181 | | 54% | 98 | | 29% |
| 585 | | TOTALS: | 151695 | 5669 | | 4% | 44697 | | 29% | 35389.45 | | 23% |
| | | PROJECT-TO-DATE PERCENTAGES: | | | | | | | | | | |
| | | | | | | | | | | | | |

| | | MONTHLY: July | | | GOAL - 50% | | GOAL - 25% | | GOAL - 10% | | | |
|-------------------|--|-----------------------------|--------------|-----------------|--------------------|-----------------|--------------------|-----------------|--------------------|-----------------|--------------------|------------|
| | | | | | VETERAN | | RESIDENT | | MINORITY | | FEMALE | |
| Monthly Workforce | | TRADE | Total Hours | Number of Hours | Monthly Percentage | Number of Hours | Monthly Percentage | Number of Hours | Monthly Percentage | Number of Hours | Monthly Percentage | |
| 2 | | Carpenters | 34 | 0 | | 0% | 0 | | 0% | 0 | | 0% |
| 17 | | Electricians | 2276 | 0 | | 0% | 887 | | 39% | 589 | | 26% |
| 22 | | Laborers | 3737 | 0 | | 0% | 1596 | | 43% | 1154 | | 31% |
| 17 | | Operators | 3385 | 0 | | 0% | 251 | | 7% | 357 | | 11% |
| 41 | | Pipefitters | 5864.5 | 0 | | 0% | 870 | | 15% | 1026 | | 17% |
| 2 | | Plumbers | 104 | 0 | | 0% | 48 | | 46% | 0 | | 0% |
| 1 | | Sprinklerfitters | 88 | 0 | | 0% | 0 | | 0% | 0 | | 0% |
| 102 | | TOTALS: | 15489 | 0 | | 0% | 3652 | | 24% | 3126 | | 20% |
| | | MONTHLY PERCENTAGES: | | | | | | | | | | |
| | | | | | | | | | | | | |