

Boston Plan Subcontractor Totals:

Project: UMASS BOSTON UCRR

BI-MONTHLY ACCESS & OPPORTUNITY MEETING

Jan-2016

BOND

PROJECT-TO-DATE:	VETERAN			RESIDENT			MINORITY			FEMALE		
	Total Hours	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Percentage	PTD Hours	PTD Percentage	PTD Percentage	PTD Hours	PTD Percentage	
Acme Waterproofing	2433.5	0	0%	235	10%		230	9%		0	0%	
Atlantic Contracting (sub to JF White)	60	0	0%	4	7%		4	7%		0	0%	
Beacon Pipina (sub to J Derenzo)	36826	0	0%	5275	14%		8264	22%		3411	9%	
BOND	9142	0	0%	7901	86%		1725	19%		334.5	4%	
Cannistraro	14968	0	0%	5455	36%		3651	24%		500	3%	
Chapman Construction Group (sub to Fischbach)	1443	0	0%	0	0%		1443	100%		0	0%	
Chapman Waterproofing	1269.5	0	0%	522	41%		438.5	35%		8	1%	
D & S Commercial Masonry	5	0	0%	0	0%		0	0%		0	0%	
Federal Concrete (sub to Marguerite)	2873	0	0%	675	23%		887	31%		0	0%	
Fischbach and Moore	20050	0	0%	10211.5	51%		5606.5	28%		2992	15%	
JDC Demo (sub to Derenzo)	3550	0	0%	1022	29%		1084	31%		108	3%	
J Derenzo	49287.5	0	0%	11491.5	23%		8038	16%		3000.5	6%	
JF White	9222	665	7%	2763.5	30%		827	9%		930	10%	
Marguerite Concrete	105	0	0%	0	0%		8	8%		0	0%	
NewRoads Environmental (sub to Derenzo)	652	0	0%	0	0%		644	99%		0	0%	
RM Technologies	437	0	0%	0	0%		210	48%		0	0%	
Schneider Electric	8	0	0%	0	0%		0	0%		0	0%	
SimplexGrinnell	3756	0	0%	136	4%		544	14%		0	0%	
Staline (sub to Schneider)	2666	888	33%	0	0%		0	0%		0	0%	
Sullivan & McLaughlin Co. (sub to Fischbach)	332	0	0%	58	17%		32	10%		0	0%	
United Power Group (sub to Fischbach)	20	0	0%	0	0%		0	0%		0	0%	
Alaar (sub to McCourt)	2358.5	0	0%	345	15%		888.5	38%		128	5%	
Allied Pile Driving (sub to JW Flett)	1280.75	0	0%	340	27%		456.25	36%		107	8%	
Chapman Construction Group (sub to Mess Bar)	496	0	0%	312	63%		496	100%		312	63%	
Diversified (sub to RM Technologies)	484	0	0%	0	0%		8	2%		0	0%	
DON Martin Corp. (sub to McCourt)	31.5	0	0%	0	0%		18	57%		0	0%	
Easton Concrete (sub to JW Flett)	18	0	0%	0	0%		0	0%		0	0%	
EJ Prescott (sub to JW Flett)	6	0	0%	0	0%		0	0%		0	0%	
FLA Transportation (sub to JW Flett)	1022	749	73%	439	43%		755	74%		0	0%	
Frank Rounds Company (sub to Cannistraro)	361.5	0	0%	0	0%		0	0%		0	0%	
Hamilton Nee (sub to JF White)	40	0	0%	0	0%		0	0%		0	0%	
JW Flett	18546.5	3133.5	17%	6473.5	35%		5621	30%		1455.5	8%	
K & K Acoustical	16	0	0%	0	0%		0	0%		0	0%	
Lund Rebar (sub to JW Flett)	98	64	65%	20	20%		16	16%		0	0%	
Manafort Brothers (sub to Manafort Precision)	257	0	0%	0	0%		0	0%		0	0%	
Manafort Precision	913.5	0	0%	121	13%		210	23%		0	0%	
Mass Bay Electrical	9185	0	0%	2157	23%		2185.5	24%		488	5%	
McCourt	13618	0	0%	5531.5	41%		3859	28%		1749.5	13%	
McCusker Gill (sub to Cannistraro)	688	0	0%	192	28%		120	17%		0	0%	
McDonough Electric (sub to Fischbach)	24	0	0%	0	0%		0	0%		0	0%	
MON Landscaping (sub to McCourt)	6	0	0%	0	0%		0	0%		0	0%	
MoreTrench (sub to McCourt)	798.5	0	0%	0	0%		149	19%		0	0%	
New England Insulators (sub to Cannistraro)	4629	393	8%	207.5	4%		1457	31%		445	10%	
Northern Land Clearing (sub to JW Flett)	47.5	0	0%	0	0%		0	0%		0	0%	
PJ Spillane (sub to McCourt)	460	0	0%	0	0%		83.5	18%		0	0%	
Ramco (sub to McCourt)	32	0	0%	0	0%		0	0%		0	0%	
RM Technologies	437	0	0%	0	0%		210	48%		0	0%	
S & F Concrete (sub to JW Flett)	126	0	0%	0	0%		16	13%		0	0%	
Semper Divina (sub to JW Flett)	16	0	0%	0	0%		0	0%		0	0%	
TOTALS:	215102	5893	3%	61888	29%		50184.8	23%		15969	7%	
PROJECT-TO-DATE PERCENTAGES:												

GOAL - 50%	GOAL - 25%	GOAL - 10%
------------	------------	------------

Boston Plan Subcontractor Totals:

Project: UMASS BOSTON UCRR

BI-MONTHLY ACCESS & OPPORTUNITY MEETING

Jan-2016

BOND

PROJECT-TO-DATE:					GOAL - 50%			GOAL - 25%			GOAL - 10%		
		VETERAN			RESIDENT			MINORITY			FEMALE		
TRADE	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
Bricklayers	280.5	0		0%	0		0%	0		0%	0		0%
Carpenters	1440	0		0%	104		7%	203		14%	48		3%
Cement Finishers	40	0		0%	0		0%	0		0%	0		0%
Electricians	34160	888		3%	12838.5		38%	9681		28%	3785		11%
Insulators	4680	393		8%	211.5		5%	1461		31%	445		10%
Ironworkers	1130	64		6%	161		14%	418		37%	0		0%
Laborers	65997	309.5		0%	28328.5		43%	17689.5		27%	6433.5		10%
Masons	284	0		0%	0		0%	12		4%	0		0%
Operators	38912.8	3573		9%	5519.5		14%	6660.25		17%	274.5		1%
Piledrivers	1176	0		0%	340		29%	316.5		27%	107		9%
Pipefitters	54370.5	665		1%	11726		22%	12366		23%	4512		8%
Plumbers	5147.5	0		0%	1716.5		33%	96		2%	356		7%
Sheetmetal	80	0		0%	40		50%	40		50%	0		0%
Sprinklerfitters	4084	0		0%	344		8%	688		17%	0		0%
Waterproofers	3319.5	0		0%	558.5		17%	553.5		17%	8		0%
TOTALS:	215102	5893		3%	61888		29%	50184.8		23%	15969		7%
PROJECT-TO-DATE PERCENTAGES:													

