

UNIVERSITY OF MASSACHUSETTS BUILDING AUTHORITY							CONSTRUCTION MANAGER:			
PROJECT: EMK Institute, UMBA 08-B5							Lee Kennedy Co., Inc.			
PERIOD COVERED: 4/1/12 through 4/25/12										
					GOAL - 50%		GOAL - 25%		GOAL - 10%	
MONTH-TO-DATE PERCENTAGES:			VETERAN		BOSTON RESIDENT		MINORITY		FEMALE	
	Subcontractor	Total Hours	Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %
CM	Lee Kennedy Co. (thru 3/27/12) *	0.00	0.00	#DIV/0!	0.00	#DIV/0!	0.00	#DIV/0!	0.00	#DIV/0!
DIV 03	JL Marshall (thru 4/22/12) *	633.50	0.00	0.00%	214.50	33.86%	223.00	35.20%	0.00	0.00%
DIV 03	REGIS (JLM) (thru 4/14/12)*	152.00	0.00	0.00%	56.00	36.84%	56.00	36.84%	0.00	0.00%
DIV 07	TWC (thru 4/21/12)*	48.00	0.00	0.00%	0.00	0.00%	32.00	66.67%	0.00	0.00%
DIV 22	W COLLINS (thru 4/15/12*)	160.00	0.00	0.00%	80.00	50.00%	0.00	0.00%	40.00	25.00%
DIV 26	MAUIRI (thru 4/20/12)*	160.00	0.00	0.00%	102.00	63.75%	0.00	0.00%	0.00	0.00%
DIV 32	NEFCO (thru 4/17/12) *	0.00	0.00	#DIV/0!	0.00	#DIV/0!	0.00	#DIV/0!	0.00	#DIV/0!
DIV 33	JW Flett (thru 4/15/12) *	384.00	0.00	0.00%	88.00	22.92%	88.00	22.92%	0.00	0.00%
TOTALS:		1537.50	0.00		540.50		399.00		40.00	
PROJECT-TO-DATE PERCENTAGES:				0.00%		35.15%		25.95%		2.60%
	Subcontractor	Total Hours	Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %
CM	Lee Kennedy Co., Inc.(3/27)*	941.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 03	JL Marshall	2346.50	0.00	0.00%	722.50	30.79%	711.00	30.30%	68.00	2.90%
DIV 03	REGIS (JLM)	927.00	0.00	0.00%	253.00	27.29%	253.00	27.29%	0.00	0.00%
DIV 07	TWC	96.00	0.00	0.00%	0.00	0.00%	60.00	62.50%	0.00	0.00%
DIV 22	W COLLINS	310.00	0.00	0.00%	155.00	50.00%	0.00	0.00%	40.00	12.90%
DIV 26	Interstate Electric	160.00	72.00	45.00%	32.00	20.00%	0.00	0.00%	0.00	0.00%
DIV 26	MAUIRI	210.00	0.00	0.00%		#VALUE!	0.00	0.00%	0.00	0.00%
DIV 26	McDONALD ELEC	40.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 32	NEFCO	5313.50	0.00	0.00%	1018.50	19.17%	1250.00	23.52%	119.50	2.25%
DIV 33	JW Flett	2201.00	0.00	0.00%	828.50	37.64%	562.50	25.56%	196.00	8.91%
TOTALS:		12545.00	72.00		3009.50		2836.50		423.50	
JOB-TO-DATE PERCENTAGES:				0.57%		23.99%		22.61%		3.38%
* have requested latest reports										