

Boston Plan Subcontractor Totals:
Project: EDWARD M KENNEDY INSTITUTE



Lee Kennedy Co Inc
 Building Partnerships

PROJECT-TO-DATE:			GOAL - 50%			GOAL - 25%			GOAL - 10%					
PTD Hires	Contractor	Total Hours	VETERAN			RESIDENT			MINORITY			FEMALE		
			PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
1	Atlantic Contracting	211	0	0	0%	0	0	0%	0	0	0%	0	0	0%
3	Boston Lightening Rod (sub to Lynnwell)	35	0	0	0%	0	0	0%	0	0	0%	0	0	0%
3	CityPoint Fire Protection	440	0	0	0%	0	0	0%	0	0	0%	0	0	0%
8	DeAngelis Iron Work	392	0	0	0%	120	31	31%	120	31	31%	120	31	31%
47	Flett	11901	0	0	0%	4911	41	41%	3314	28	28%	995.5	8	8%
25	FMI	2358.5	0	0	0%	986.5	42	42%	920.5	39	39%	164	7	7%
7	Fred Salvucci	130	0	0	0%	0	0	0%	33	25	25%	0	0	0%
11	Fred Williams	784	226	29	29%	32	4	4%	295	38	38%	40	5	5%
5	GSS (sub to DeAngelis)	148	0	0	0%	16	11	11%	16	11	11%	0	0	0%
35	Hcarr	6873.5	0	0	0%	3422.5	50	50%	4038	59	59%	691	10	10%
86	J.L. Marshall	18876	0	0	0%	4806.5	25	25%	5552	29	29%	989	5	5%
1	J.M.. Electrical Co., Inc.	13	0	0	0%	0	0	0%	0	0	0%	0	0	0%
11	LANCO Scaffolding	352	0	0	0%	160	45	45%	352	100	100%	0	0	0%
5	Lee Kennedy	1625	0	0	0%	1595	98	98%	1595	98	98%	670	41	41%
22	Lynnwell	3554	535	15	15%	1503	42	42%	779	22	22%	678	19	19%
17	Maiuri	1567.5	0	0	0%	523.5	33	33%	315.5	20	20%	0	0	0%
14	P.J. Dionne	1705	0	0	0%	457	27	27%	229	13	13%	228	13	13%
49	Prime	6417.5	0	0	0%	2352	37	37%	1869	29	29%	865.5	13	13%
34	Regis	4167.5	0	0	0%	601.0	14	14%	657	16	16%	134	3	3%
5	SOEP	219	20	9	9%	73	33	33%	33	15	15%	33	15	15%
3	Thermo-Dynamic Insulators	42	0	0	0%	20	48	48%	20	48	48%	20	48	48%
29	The Waterproofing Company	2261	101.5	4	4%	87.5	4	4%	774	34	34%	16	1	1%
17	Worcester Air Conditioning	1739	0	0	0%	1085	62	62%	384	22	22%	24	1	1%
11	William Collins	2153	0	0	0%	733	34	34%	0	0	0%	40	2	2%
11	Interstate	160	72	45	45%	0	0	0%	32	20	20%	0	0	0%
11	NEFCO	5147	0	0	0%	1347.5	26	26%	1624.5	32	32%	163	3	3%
2	McDonald	40	24	60	60%	0	0	0%	0	0	0%	0	0	0%
22	Triple G/All-Safe	2519	23	1	1%	114	5	5%	357.5	14	14%	0	0	0%
515	TOTALS:	75831	1002	1.32%	24946	32.90%	23310	30.74%	5871	7.74%				
PROJECT-TO-DATE PERCENTAGES:														

MONTHLY: August			GOAL - 50%			GOAL - 25%			GOAL - 10%					
August Workforce	Contractor	Total Hours	VETERAN			RESIDENT			MINORITY			FEMALE		
			Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage				
1	Atlantic Contracting	171	0	0	0%	0	0	0%	0	0	0%	0	0	0%
2	CityPoint Fire Protection	248	0	0	0%	0	0	0%	0	0	0%	0	0	0%
7	DeAngelis Iron Work	184	0	0	0%	40	22	22%	40	22	22%	40	22	22%
6	Flett	394.5	0	0	0%	310	79	79%	110	28	28%	0	0	0%
21	FMI	1318	0	0	0%	538.5	41	41%	449.5	34	34%	66	5	5%
7	Fred Salvucci	130	0	0	0%	0	0	0%	33	25	25%	0	0	0%
8	Fred Williams	510	126	25	25%	32	6	6%	166	33	33%	40	8	8%
17	Hcarr	2155	0	0	0%	1188	55	55%	1185	55	55%	192	9	9%
21	J.L. Marshall	569	0	0	0%	106	19	19%	176	31	31%	40	7	7%
1	J.M.. Electrical Co., Inc.	13	0	0	0%	0	0	0%	0	0	0%	0	0	0%
4	LANCO Scaffolding	32	0	0	0%	16	50	50%	32	100	100%	0	0	0%
2	Lee Kennedy	403	0	0	0%	403	100	100%	403	100	100%	198	49	49%
6	Lynnwell	576	0	0	0%	293	51	51%	187	32	32%	108	19	19%
2	Maiuri	27	0	0	0%	0	0	0%	0	0	0%	0	0	0%
6	P.J. Dionne	375	0	0	0%	152	41	41%	32	9	9%	8	2	2%
7	Prime	212	0	0	0%	0	0	0%	4	2	2%	0	0	0%
3	Regis	27	0	0	0%	8	30	30%	8	30	30%	0	0	0%
3	Thermo-Dynamic Insulators	42	0	0	0%	20	48	48%	20	48	48%	20	48	48%
14	The Waterproofing Company	477	77.5	16	16%	16	3	3%	162	34	34%	16	3	3%
12	Worcester Air Conditioning	997	0	0	0%	564	57	57%	352	35	35%	24	2	2%
2	William Collins	18	0	0	0%	16	89	89%	0	0	0%	0	0	0%
152	TOTALS:	8879	204	2.29%	3702.5	41.70%	3359.5	37.84%	752	8.47%				
AUGUST PERCENTAGES:														

Boston Plan Subcontractor Totals:
Project: EDWARD M KENNEDY INSTITUTE



					GOAL - 50%		GOAL - 25%		GOAL - 10%			
PROJECT-TO-DATE:					VETERAN		RESIDENT		MINORITY		FEMALE	
PTD	Hires	TRADE	Total Hours	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	
23		Bricklayers	1603.5	101.5	6%	87.5	5%	140.5	9%	16	1%	
53		Carpenters	15431.5	23	0%	4956	32%	7307	47%	1680	11%	
56		Electricians	5369.5	631	12%	2026.5	38%	1126.5	21%	678	13%	
3		Fireproofers	364	0	0%	0	0%	24	7%	0	0%	
4		Insulators	253	0	0%	20	8%	20	8%	20	8%	
86		Ironworkers	10573	0	0%	3025	29%	2662	25%	1119.5	11%	
103		Laborers	18818	0	0%	7078	38%	6614	35%	1513.5	8%	
32		Masons	1372.5	0	0%	97.5	7%	78.5	6%	0	0%	
14		Oilers	1281.5	0	0%	235.5	18%	418.5	33%	43.5	3%	
35		Operators	8207.5	0	0%	3163	39%	2097	26%	152	2%	
2		Painters	53	20	38%	33	62%	33	62%	33	62%	
22		Piledrivers	3081	0	0%	687.5	22%	717.5	23%	119.5	4%	
11		Pipefitters	784	226	29%	32	4%	295	38%	40	5%	
25		Plumbers	3858	0	0%	1190	31%	229	6%	268	7%	
22		Roofers	2294.5	0	0%	978.5	43%	872	38%	164	7%	
20		Sheetmetal	1803	0	0%	1093	61%	432.5	24%	24	1%	
3		Sprinklerfitters	440	0	0%	0	0%	0	0%	0	0%	
1		Tapers	243	0	0%	243	100%	243	100%	0	0%	
515		TOTALS:	75831	1002	1.32%	24946	32.90%	23310	30.74%	5871	7.74%	
PROJECT-TO-DATE PERCENTAGES:												

					GOAL - 50%		GOAL - 25%		GOAL - 10%			
MONTHLY: August					VETERAN		RESIDENT		MINORITY		FEMALE	
August Workforce	TRADE	Total Hours	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage		
10	Bricklayers	376	77.5	21%	16	4%	69	18%	16	4%		
17	Carpenters	1783	0	0%	844	47%	929	52%	232	13%		
9	Electricians	616	0	0%	293	48%	187	30%	108	18%		
1	Fireproofers	37	0	0%	0	0%	0	0%	0	0%		
4	Insulators	213	0	0%	20	9%	20	9%	20	9%		
16	Ironworkers	419	0	0%	48	11%	48	11%	40	10%		
26	Laborers	1261.5	0	0%	691.5	55%	833.5	66%	198	16%		
9	Masons	125.5	0	0%	26	21%	8	6%	0	0%		
1	Oilers	4	0	0%	0	0%	4	100%	0	0%		
7	Operators	382.5	0	0%	266.5	70%	66.5	17%	0	0%		
8	Pipefitters	510	126	25%	32	6%	166	33%	40	8%		
8	Plumbers	393	0	0%	168	43%	32	8%	8	2%		
19	Roofers	1283	0	0%	532.5	42%	414.5	32%	66	5%		
14	Sheetmetal	1032	0	0%	570	55%	387	38%	24	2%		
2	Sprinklerfitters	248	0	0%	0	0%	0	0%	0	0%		
1	Tapers	195	0	0%	195	100%	195	100%	0	0%		
152		TOTALS:	8879	204	2.29%	3702.5	41.70%	3359.5	37.84%	752	8.47%	
AUGUST PERCENTAGES:												