

UNIVERSITY OF MASSACHUSETTS BUILDING AUTHORITY						CONSTRUCTION MANAGER:				
PROJECT: EMK Institute, UMBA 08-B5						Lee Kennedy Co., Inc.				
PERIOD COVERED: 12/1/12 through 12/31/12										
MONTH-TO-DATE PERCENTAGES:			VETERAN		BOSTON RESIDENT		GOAL - 25%		GOAL - 10%	
Subcontractor			Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %
CM	Lee Kennedy Co. *	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 03	JL Marshall	1040.00	0.00	0.00%	134.50	12.93%	163.50	15.72%	126.00	12.12%
DIV 03	REGIS (JLM)	283.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	16.00	5.65%
DIV 05	PRIME (CIVES)	696.00	0.00	0.00%	418.00	60.06%	308.00	44.25%	175.00	25.14%
DIV 05	PRIME (PSC)	114.50	0.00	0.00%	62.00	54.15%	33.50	29.26%	0.00	0.00%
DIV 07	TWC	29.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 22	W COLLINS *	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 26	MAUIRI *	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 26	LYNNWELL	108.00	0.00	0.00%	24.00	22.22%	24.00	22.22%	0.00	0.00%
DIV 32	NEFCO	494.50	0.00	0.00%	126.00	25.48%	127.00	25.68%	0.00	0.00%
DIV 33	JW Flett	382.50	0.00	0.00%	160.00	41.83%	166.00	43.40%	74.00	19.35%
TOTALS:		3147.50	0.00		924.50		822.00		391.00	
PROJECT-TO-DATE PERCENTAGES:				0.00%		29.37%		26.12%		12.42%
<i>Numbers accurate as of 12/31/12</i>										
PROJECT-TO-DATE PERCENTAGES:			VETERAN		BOSTON RESIDENT		MINORITY		FEMALE	
Subcontractor			Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %
CM	Lee Kennedy Co., Inc.	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 03	JL Marshall	10123.00	0.00	0.00%	2942.00	29.06%	2630.50	25.99%	287.00	2.84%
DIV 03	REGIS (JLM)	3300.00	0.00	0.00%	545.00	16.52%	585.00	17.73%	114.00	3.45%
DIV 05	PRIME (CIVES)	3177.50	0.00	0.00%	1397.50	43.98%	1095.50	34.48%	524.00	16.49%
DIV 07	TWC	1508.00	0.00	0.00%	37.50	2.49%	560.00	37.14%	0.00	0.00%
DIV 22	W COLLINS	1736.00	0.00	0.00%	578.00	33.29%	0.00	0.00%	40.00	2.30%
DIV 26	Interstate Electric	160.00	72.00	45.00%	32.00	20.00%	0.00	0.00%	0.00	0.00%
DIV 26	MAUIRI	1356.50	0.00	0.00%	489.50	36.09%	311.50	22.96%	0.00	0.00%
DIV 26	LYNNWELL	394.00	0.00	0.00%	59.00	14.97%	56.00	14.21%	35.00	8.88%
DIV 26	McDONALD ELEC	40.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 32	NEFCO	5766.00	0.00	0.00%	1348.50	23.39%	1608.50	27.90%	163.00	2.83%
DIV 33	JW Flett (from 1/1/12)	6289.00	0.00	0.00%	2141.00	34.04%	2035.00	32.36%	304.50	4.84%
TOTALS:		33850.00	72.00		9570.00		8882.00		1467.50	
JOB-TO-DATE PERCENTAGES:				0.21%		28.27%		26.24%		4.34%
* NO LABOR ON SITE										