

UNIVERSITY OF MASSACHUSETTS BUILDING AUTHORITY

CONSTRUCTION MANAGER:

PROJECT: EMK Institute, UMBA 08-B5

Lee Kennedy Co., Inc.

PERIOD COVERED: 02/03/13 through 03/02/13

* No Work Completed

MONTH-TO-DATE PERCENTAGES:		VETERAN		GOAL - 50% BOSTON RESIDENT		GOAL - 25% MINORITY		GOAL - 10% FEMALE	
Subcontractor	Total Hours	Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %
CM Lee Kennedy Co. *	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 03 JL Marshall	592.50	0.00	0.00%	0.00	0.00%	16.00	2.70%	0.00	0.00%
DIV 03 REGIS (JLM)	182.00	0.00	0.00%	61.00	33.52%	61.00	33.52%	0.00	0.00%
DIV 05 PRIME (CIVES)	87.00	0.00	0.00%	31.00	35.63%	40.00	45.98%	16.00	18.39%
DIV 05 PRIME (PSC)	321.00	0.00	0.00%	178.00	55.45%	179.00	55.76%	53.00	16.51%
DIV 07 TWC	4.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 07 HCARR (Fireproofing)	346.50	0.00	0.00%	104.00	30.01%	104.00	0.00%	0.00	0.00%
DIV 7 FEELEY (Roofing)	51.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 22 W COLLINS	114.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 22 PJ Dionne	56.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	24.00	42.86%
DIV 23 Fred Williams (WAC)	120.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 26 Interstate Electric*	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 26 MAUIRI*	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 26 LYNNWELL	128.00	0.00	0.00%	66.00	51.56%	66.00	51.56%	0.00	0.00%
DIV 26 McDONALD ELEC*	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 32 NEFCO	26.00	0.00	0.00%	0.00	0.00%	9.00	34.62%	0.00	0.00%
DIV 33 JW Flett	835.00	0.00	0.00%	404.00	48.38%	268.00	32.10%	66.00	7.90%
All Safe / Tripple G	493.50	8.00	1.62%	56.00	11.35%	88.00	17.83%	0.00	0.00%
TOTALS:	3356.50	8.00		900.00		831.00		159.00	
PROJECT-TO-DATE PERCENTAGES:			0.24%		26.81%		24.76%		4.74%
<i>Numbers accurate as of 03/02/13</i>									
PROJECT-TO-DATE PERCENTAGES:		VETERAN		BOSTON RESIDENT		MINORITY		FEMALE	
Subcontractor	Total Hours	Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %
CM Lee Kennedy Co., Inc.	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 03 JL Marshall	11433.00	0.00	0.00%	3014.00	26.36%	2775.00	24.27%	350.00	3.06%
DIV 03 REGIS (JLM)	3726.00	0.00	0.00%	586.00	15.73%	654.00	17.55%	174.00	4.67%
DIV 05 PRIME (CIVES)	4197.50	0.00	0.00%	1760.50	41.94%	1503.00	35.81%	667.50	15.90%
DIV 05 PRIME (PSC)	539.50	0.00	0.00%	304.00	56.35%	268.50	49.77%	93.00	17.24%
DIV 07 TWC	1512.00	0.00	0.00%	77.50	5.13%	526.00	34.79%	0.00	0.00%
DIV 07 HCARR (Fireproofing)	442.50	0.00	0.00%	130.00	29.38%	130.00	29.38%	0.00	0.00%
DIV 7 FEELEY (Roofing)	51.00	51.00	100.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 22 W COLLINS	1850.00	0.00	0.00%	578.00	31.24%	0.00	0.00%	40.00	2.16%
DIV 22 PJ Dionne	56.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	24.00	42.86%
Fred Williams (WAC)	120.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 26 Interstate Electric	160.00	72.00	45.00%	32.00	20.00%	0.00	0.00%	0.00	0.00%
DIV 26 MAUIRI	1470.50	0.00	0.00%	489.50	33.29%	311.50	21.18%	0.00	0.00%
DIV 26 LYNNWELL	947.00	0.00	0.00%	253.00	26.72%	333.00	35.16%	32.00	3.38%
DIV 26 McDONALD ELEC	40.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 32 NEFCO	5796.00	0.00	0.00%	1348.50	23.27%	1617.50	27.91%	163.00	2.81%
DIV 33 JW Flett	8584.00	0.00	0.00%	2890.00	33.67%	2527.00	29.44%	523.50	6.10%
All Safe / Tripple G	493.50	8.00	1.62%	56.00	11.35%	88.00	17.83%	0.00	0.00%
TOTALS:	41418.50	131.00		11519.00		10733.50		2067.00	
JOB-TO-DATE PERCENTAGES:			0.32%		27.81%		25.91%		4.99%