

UNIVERSITY OF MASSACHUSETTS BUILDING AUTHORITY						CONSTRUCTION MANAGER:				
PROJECT: EMK Institute, UMBA 08-B5						Lee Kennedy Co., Inc.				
PERIOD COVERED: 1/1/13 through 1/31/13										
MONTH-TO-DATE PERCENTAGES:			VETERAN		BOSTON RESIDENT		GOAL - 25%		GOAL - 10%	
Subcontractor	Total Hours	Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %	
CM	Lee Kennedy Co. *	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 03	JL Marshall	709.00	0.00	0.00%	72.00	10.16%	127.50	17.98%	63.00	8.89%
DIV 03	REGIS (JLM)	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 05	PRIME (CIVES)	789.00	0.00	0.00%	245.00	31.05%	216.00	27.38%	96.00	12.17%
DIV 05	PRIME (PSC)	48.00	0.00	0.00%	40.00	83.33%	8.00	16.67%	8.00	16.67%
DIV 07	TWC	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 22	W COLLINS *	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 26	MAUIRI *	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 26	LYNNWELL	529.00	0.00	0.00%	162.00	30.62%	245.00	46.31%	0.00	0.00%
DIV 32	NEFCO	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 33	JW Flett	1460.00	0.00	0.00%	118.00	8.08%	451.00	30.89%	153.00	10.48%
<b>TOTALS:</b>		3535.00	0.00		637.00		1047.50		320.00	
<b>PROJECT-TO-DATE PERCENTAGES:</b>				<b>0.00%</b>		<b>18.02%</b>		<b>29.63%</b>		<b>9.05%</b>
<i>Numbers accurate as of 1/31/13</i>										
PROJECT-TO-DATE PERCENTAGES:			VETERAN		BOSTON RESIDENT		MINORITY		FEMALE	
Subcontractor	Total Hours	Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %	
CM	Lee Kennedy Co., Inc.	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 03	JL Marshall	10832.00	0.00	0.00%	3014.00	27.82%	2758.00	25.46%	350.00	3.23%
DIV 03	REGIS (JLM)	3300.00	0.00	0.00%	545.00	16.52%	585.00	17.73%	114.00	3.45%
DIV 05	PRIME (CIVES)	3966.50	0.00	0.00%	1642.50	41.41%	1311.50	33.06%	620.00	15.63%
DIV 05	PRIME (PSC)	162.50	0.00	0.00%	102.00	62.77%	41.50	25.54%	8.00	4.92%
DIV 07	TWC	1508.00	0.00	0.00%	37.50	2.49%	560.00	37.14%	0.00	0.00%
DIV 22	W COLLINS	1736.00	0.00	0.00%	578.00	33.29%	0.00	0.00%	40.00	2.30%
DIV 26	Interstate Electric	160.00	72.00	45.00%	32.00	20.00%	0.00	0.00%	0.00	0.00%
DIV 26	MAUIRI	1356.50	0.00	0.00%	489.50	36.09%	311.50	22.96%	0.00	0.00%
DIV 26	LYNNWELL	923.00	0.00	0.00%	221.00	23.94%	301.00	32.61%	32.00	3.47%
DIV 26	McDONALD ELEC	40.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 32	NEFCO	5766.00	0.00	0.00%	1348.50	23.39%	1608.50	27.90%	163.00	2.83%
DIV 33	JW Flett (from 1/1/12)	7749.00	0.00	0.00%	2259.00	29.15%	2486.00	32.08%	457.50	5.90%
<b>TOTALS:</b>		37499.50	72.00		10269.00		9963.00		1784.50	
<b>JOB-TO-DATE PERCENTAGES:</b>				<b>0.19%</b>		<b>27.38%</b>		<b>26.57%</b>		<b>4.76%</b>