

UNIVERSITY OF MASSACHUSETTS BUILDING AUTHORITY							CONSTRUCTION MANAGER:			
PROJECT: EMK Institute, UMBA 08-B5							Lee Kennedy Co., Inc.			
PERIOD COVERED: 5/1/12 through 5/31/12										
					GOAL - 50%		GOAL - 25%		GOAL - 10%	
MONTH-TO-DATE PERCENTAGES:			VETERAN		BOSTON RESIDENT		MINORITY		FEMALE	
	Subcontractor	Total Hours	Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %
CM	Lee Kennedy Co. (thru 5/8/12) *	40.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 03	JL Marshall (thru 6/3/12) *	1106.00	0.00	0.00%	418.00	37.79%	419.50	37.93%	0.00	0.00%
DIV 03	REGIS (JLM) (thru 6/2/12)*	421.00	0.00	0.00%	96.00	22.80%	96.00	22.80%	0.00	0.00%
DIV 07	TWC (thru 6/1/12)*	169.00	0.00	0.00%	0.00	0.00%	57.00	33.73%	0.00	0.00%
DIV 22	W COLLINS (thru 5/31/12*)	248.00	0.00	0.00%	124.00	50.00%	0.00	0.00%	0.00	0.00%
DIV 26	MAUIRI (thru 5/18/12)*	172.50	0.00	0.00%	37.50	21.74%	29.50	17.10%	0.00	0.00%
DIV 32	NEFCO (thru 5/19/12) *	372.50	0.00	0.00%	40.50	10.87%	49.50	13.29%	43.50	11.68%
DIV 33	JW Flett (thru 6/3/12) *	520.00	0.00	0.00%	152.00	29.23%	152.00	29.23%	0.00	0.00%
<b>TOTALS:</b>		3049.00	0.00		868.00		803.50		43.50	
<b>PROJECT-TO-DATE PERCENTAGES:</b>				<b>0.00%</b>		<b>28.47%</b>		<b>26.35%</b>		<b>1.43%</b>
	Subcontractor	Total Hours	Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %
CM	<i>Lee Kennedy Co., Inc.</i>	1231.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 03	<i>JL Marshall</i>	2765.00	0.00	0.00%	1212.50	43.85%	1205.00	43.58%	68.00	2.46%
DIV 03	<i>REGIS (JLM)</i>	1471.00	0.00	0.00%	357.00	24.27%	357.00	24.27%	0.00	0.00%
DIV 07	<i>TWC</i>	298.00	0.00	0.00%	0.00	0.00%	125.00	41.95%	0.00	0.00%
DIV 22	<i>W COLLINS</i>	622.00	0.00	0.00%	311.00	50.00%	0.00	0.00%	40.00	6.43%
DIV 26	<i>Interstate Electric</i>	160.00	72.00	45.00%	32.00	20.00%	0.00	0.00%	0.00	0.00%
DIV 26	<i>MAUIRI</i>	375.50	0.00	0.00%	133.50	63.57%	53.50	25.48%	0.00	0.00%
DIV 26	<i>McDONALD ELEC</i>	40.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 32	<i>NEFCO</i>	5686.00	0.00	0.00%	1059.00	18.62%	1299.50	22.85%	163.00	2.87%
DIV 33	<i>JW Flett</i>	2905.50	0.00	0.00%	1004.50	34.57%	738.50	25.42%	196.00	6.75%
<b>TOTALS:</b>		15554.00	72.00		4109.50		3778.50		467.00	
<b>JOB-TO-DATE PERCENTAGES:</b>				<b>0.46%</b>		<b>26.42%</b>		<b>24.29%</b>		<b>3.00%</b>
* have requested latest reports										