

UNIVERSITY OF MASSACHUSETTS BUILDING AUTHORITY							CONSTRUCTION MANAGER:			
PROJECT: EMK Institute, UMBA 08-B5							Lee Kennedy Co., Inc.			
PERIOD COVERED: 10/1/12 through 10/26/12										
					GOAL - 50%		GOAL - 25%		GOAL - 10%	
MONTH-TO-DATE PERCENTAGES:			VETERAN		BOSTON RESIDENT		MINORITY		FEMALE	
	Subcontractor	Total Hours	Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %
CM	Lee Kennedy Co. (thru 10/16/12) *	44.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 03	JL Marshall (thru 10/28/12)	862.50	0.00	0.00%	218.50	25.33%	113.00	13.10%	21.00	2.43%
DIV 03	REGIS (JLM) (thru 10/13/12)*	122.00	0.00	0.00%	16.00	13.11%	16.00	13.11%	32.00	26.23%
DIV 05	PRIME (CIVES) (thru 10/27/12)*	513.00	0.00	0.00%	158.00	30.80%	195.00	38.01%	75.00	14.62%
DIV 07	TWC (thru 10/20/12)*	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 22	W COLLINS (thru 10/21/12*)	42.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 26	MAUIRI (thru 10/26/12)*	74.00	0.00	0.00%	26.00	35.14%	26.00	35.14%	0.00	0.00%
DIV 32	NEFCO (thru 9/15/12) *	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 33	JW Flett (thru 10/14/12) *	629.00	0.00	0.00%	184.00	29.25%	221.00	35.14%	75.00	11.92%
<b>TOTALS:</b>		2286.50	0.00		602.50		571.00		203.00	
<b>PROJECT-TO-DATE PERCENTAGES:</b>				<b>0.00%</b>		<b>26.35%</b>		<b>24.97%</b>		<b>8.88%</b>
<i>Numbers accurate as of 9/30/12</i>										
<b>PROJECT-TO-DATE PERCENTAGES:</b>			<b>VETERAN</b>		<b>BOSTON RESIDENT</b>		<b>MINORITY</b>		<b>FEMALE</b>	
	Subcontractor	Total Hours	Hours	JTD %	Hours	JTD %	Hours	JTD %	Hours	JTD %
CM	<i>Lee Kennedy Co., Inc.</i>	1673.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 03	<i>JL Marshall</i>	7987.50	0.00	0.00%	2643.50	31.78%	2355.00	31.43%	129.00	1.62%
DIV 03	<i>REGIS (JLM)</i>	2861.00	0.00	0.00%	537.00	20.85%	577.00	21.90%	98.00	3.43%
DIV 05	<i>PRIME (CIVES)</i>	360.00	0.00	0.00%	64.00	17.78%	48.00	13.33%	0.00	0.00%
DIV 07	<i>TWC</i>	1411.00	0.00	0.00%	37.50	5.10%	544.00	37.35%	0.00	0.00%
DIV 22	<i>W COLLINS</i>	1687.00	0.00	0.00%	578.00	45.72%	0.00	0.00%	40.00	2.37%
DIV 26	<i>Interstate Electric</i>	160.00	72.00	45.00%	32.00	20.00%	0.00	0.00%	0.00	0.00%
DIV 26	<i>MAUIRI</i>	1282.50	0.00	0.00%	463.50	63.57%	285.50	25.48%	0.00	0.00%
DIV 26	<i>McDONALD ELEC</i>	40.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
DIV 32	<i>NEFCO</i>	5686.00	0.00	0.00%	1059.00	18.62%	1299.50	22.85%	163.00	2.87%
DIV 33	<i>JW Flett (from 1/1/12)</i>	5553.50	0.00	0.00%	1622.50	29.22%	1550.50	27.92%	72.00	1.30%
<b>TOTALS:</b>		28701.50	72.00		7037.00		6659.50		502.00	
<b>JOB-TO-DATE PERCENTAGES:</b>				<b>0.25%</b>		<b>24.52%</b>		<b>23.20%</b>		<b>1.75%</b>
* have requested latest reports										