

Boston Plan Subcontractor Totals:
Project: UMASS BOSTON GAB No.1
BI-MONTHLY ACCESS & OPPORTUNITY MEETING
Apr-2014



PROJECT-TO-DATE:		VETERAN		RESIDENT		MINORITY		GOAL - 50%		GOAL - 25%		GOAL - 10%													
PTD Hires	TRADE	Total Hours	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage											
															51	Laborers	10054.5	0	0%	4785	48%	1461	15%	459.5	5%
10	Cement Mason	369.5	0	0%	85.5	23%	171	46%	0	0%	41	Operators	10396.25	0	0%	1895	18%	1985	19%	189.5	2%				
3	Oiler	853	485	57%	0	0%	0	0%	0	0%	12	Electricians	340.5	21	6%	125.5	37%	14	4%	80.5	24%				
24	Pile Drivers	7240.5	850	12%	3546.5	49%	1261.5	17%	0	0%	4	Plumbers	609	0	0%	285	47%	9	1%	0	0%				
61	Ironworker	16620	506	3%	3843	23%	4226	25%	642	4%	235	TOTALS:	56660	2617	5%	18323	32%	12473	22%	3006	5%				
PROJECT-TO-DATE PERCENTAGES:																									

MONTH: April 2014		VETERAN		RESIDENT		MINORITY		GOAL - 50%		GOAL - 25%		GOAL - 10%		
Total Hours	TRADE	Total Workers	Number of Workers	Workers Hours	Monthly Percentage (Of Hours)	Number of Workers	Workers Hours	Monthly Percentage (Of Hours)	Number of Workers	Workers Hours	Monthly Percentage (Of Hours)	Number of Workers	Workers Hours	Monthly Percentage (Of Hours)
410	Carpenters	3	0	0	0%	2	256	62%	2	272	66%	0	0	0%
17	Cement Mason	2	0	0	0%	0	0	0%	1	9	50%	0	0	0%
446.5	Operators	5	0	0	0%	0	0	0%	0	0	0%	0	0	0%
157	Oiler	2	1	149	95%	0	0	0%	0	0	0%	0	0	0%
70	Electricians	2	0	0	0%	1	34	49%	0	0	0%	0	0	0%
16	Pile Drivers	1	0	0	0%	0	0	0%	0	0	0%	0	0	0%
359	Plumbers	6	0	0	0%	3	162	45%	1	9	3%	0	0	0%
2493	Ironworker	29	2	247	10%	6	506	20%	10	614	25%	3	222	9%
4645	TOTALS:	62	3	396	9%	14	1162	25%	16	1141	25%	3	222	5%