

**Boston Plan Subcontractor Totals:**

**Project: UMASS BOSTON GAB No.1**

**BI-MONTHLY ACCESS & OPPORTUNITY MEETING**

**Jun-2014**



PROJECT-TO-DATE:			VETERAN		RESIDENT		MINORITY		FEMALE		
Total Workforce	Contractor	Total Hours	PTD Hours	PTD Percentage	PTD Hours	Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage
5	Costa Brothers Masonry	99	0	0.0%	0	0.0%	8	8.1%	0	0.0%	
5	Manganaro	750.5	0	0.0%	280	37.3%	273.5	36.4%	176	23.5%	
3	PJ Kennedy	262	0	0.0%	112	42.7%	0	0.0%	0	0.0%	
5	Midnight Iron	1432	0	0.0%	190	13.3%	1175	82.1%	0	0.0%	
3	Worcester Air Conditioning	194.5	0	0.0%	0	0.0%	0	0.0%	0	0.0%	
10	The DOW Company	1799	0	0.0%	407	22.6%	407	22.6%	0	0.0%	
15	Lynnwell Associates Inc.	827.5	21	2.5%	468.5	56.6%	187	22.6%	154.5	18.7%	
5	Commonwealth Plum Corp.	681	0	0.0%	293	43.0%	17	2.5%	0	0.0%	
23	Zichelle Steel.	7016	0	0.0%	2339	33.3%	2783	39.7%	669	9.5%	
13	T & T Steel Erectors	5071	506	10.0%	1132	22.3%	395	7.8%	178	3.5%	
8	Hallamore Corp.	2076.5	485	23.4%	72	3.5%	0	0.0%	0	0.0%	
120	J.L Marshall & Sons, Inc.	28581	850	3.0%	8591.5	30.1%	8036	28.1%	1895	6.6%	
27	Albanese Bros.	7190.25	0	0.0%	3276	45.6%	993	13.8%	607.5	8.4%	
28	MIG Corp.	9703	754.5	7.8%	4128.5	42.5%	1792.5	18.5%	0	0.0%	
6	HUB Foundation Co.	312.5	0	0.0%	49	15.7%	49	15.7%	0.00%	0.0%	
10	G.O. Services	684.5	0	0	349	51%	389	57%	41.5	6%	
286	<b>TOTALS:</b>	<b>66680</b>	<b>2617</b>	<b>4%</b>	<b>21688</b>	<b>33%</b>	<b>16505</b>	<b>25%</b>	<b>3722</b>	<b>6%</b>	
<b>PROJECT-TO-DATE PERCENTAGES:</b>											

MONTHLY: June 2014			VETERAN		RESIDENT		MINORITY		FEMALE	
Total Workforce	Contractor	Total Hours	Monthly Hours	Monthly Percentage	Monthly Hours	Monthly Percentage	Monthly Hours	Monthly Percentage	Monthly Hours	Monthly Percentage
5	Costa Brothers Masonry	99	0	0%	0	0%	8	8%	0	0%
7	Manganaro	590.5	0	0%	208	35%	201.5	34%	104	18%
2	PJ Kennedy	168	0	0%	80	48%	0	0%	0	0%
5	Midnight Iron	645	0	0%	150	23%	526	82%	0	0%
2	Worcester Air	66.5	0	0%	0	0%	0	0%	0	0%
4	DOW	239	0	0%	59	25%	59	25%	0	0%
5	Lynnwell Associates Inc.	351	0	0%	218	62%	56	16%	21	6%
2	Commonwealth Plum Corp.	48	0	0%	0	0%	0	0%	0	0%
6	Zichelle Steel.	604	0	0%	38	6%	76	13%	0	0%
6	T & T Steel Erectors	500	0	0%	300	60%	178	36%	103	21%
0	Hallamore Corp.	0	0	0%	0	0%	0	0%	0	0%
36	J.L Marshall & Sons, Inc.	2069.5	0	0%	851.5	41%	884.5	43%	170.5	8%
0	G.O. Services	0	0	0%	0	0%	0	0%	0	0%
0	Albanese Bros.	0	0	0%	0	0%	0	0%	0	0%
80	<b>TOTALS:</b>	<b>5381</b>	<b>0</b>	<b>0%</b>	<b>1905</b>	<b>35%</b>	<b>1989</b>	<b>37%</b>	<b>399</b>	<b>7%</b>

**Boston Plan Subcontractor Totals:**  
**Project: UMASS BOSTON GAB No.1**  
**BI-MONTHLY ACCESS & OPPORTUNITY MEETING**  
**Jun-2014**



			GOAL - 50%		GOAL - 25%		GOAL - 10%			
PROJECT-TO-DATE:		VETERAN		RESIDENT		MINORITY		FEMALE		
PTD Hires	TRADE	Total Hours	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage
58	Laborers	11928	0	0%	5344	45%	2198	18%	573.5	5%
37	Carpenters	12213	755	6%	4936.5	40%	4326.5	35%	1939	16%
19	Cement Mason	906	0	0%	203	22%	390	43%	18	2%
42	Operators	11170.75	0	0%	1895	17%	1985	18%	189.5	2%
3	Oiler	933	485	52%	72	8%	0	0%	0	0%
15	Electricians	827.5	21	3%	468.5	57%	187	23%	154.5	19%
24	Pile Drivers	7249.5	850	12%	3546.5	49%	1261.5	17%	0	0%
8	Plumbers	943	0	0%	405	43%	17	2%	0	0%
74	Ironworker	20040	506	3%	4809	24%	6132	31%	847	4%
3	Sheetmetal Worker	194.5	0	0%	0	0%	0	0%	0	0%
3	Bricklayer	67	0	0%	0	0%	0	0%	0	0%
<b>286</b>	<b>TOTALS:</b>	<b>66472</b>	<b>2617</b>	<b>4%</b>	<b>21680</b>	<b>33%</b>	<b>16497</b>	<b>25%</b>	<b>3722</b>	<b>6%</b>
<b>PROJECT-TO-DATE PERCENTAGES:</b>				<b>4%</b>		<b>33%</b>		<b>25%</b>		<b>6%</b>

			GOAL - 50%		GOAL - 25%		GOAL - 10%							
MONTH: June 2014			VETERAN			RESIDENT			MINORITY			FEMALE		
Total Hours	TRADE	Total Workers	Number of Workers	Workers Hours	Monthly Percentage (Of Hours)	Number of Workers	Workers Hours	Monthly Percentage (Of Hours)	Number of Workers	Workers Hours	Monthly Percentage (Of Hours)	Number of Workers	Workers Hours	Monthly Percentage (Of Hours)
999.5	Laborers	17	0	0	0%	3	263	26%	6	367	37%	1	40	4%
1373	Carpenters	13	0	0	0%	7	749	55%	5	626	46%	2	217	16%
268.5	Cement Mason	11	0	0	0%	3	99	900%	5	138	51%	1	18	7%
213	Operators	5	0	0	0%	0	0	0%	0	0	0%	0	0	0%
0	Oiler	0	0	0	0%	0	0	0%	0	0	0%	0	0	0%
351	Electricians	5	0	0	0%	3	218	62%	2	56	16%	1	21	6%
0	Pile Drivers	0	0	0	0%	0	0	0%	0	0	0%	0	0	0%
216	Plumbers	4	0	0	0%	1	80	37%	0	0	0%	0	0	0%
1618	Ironworker	20	0	0	0%	6	488	30%	8	795	49%	1	103	6%
66.5	Sheetmetal Worker	2	0	0	0%	0	0	0%	0	0	0%	0	0	0%
67	Bricklayer	3	0	0	0%	0	0	0%	0	0	0%	0	0	0%
<b>5173</b>	<b>TOTALS:</b>	<b>80</b>	<b>0</b>	<b>0</b>	<b>0%</b>	<b>23</b>	<b>1897</b>	<b>37%</b>	<b>26</b>	<b>1981</b>	<b>38%</b>	<b>6</b>	<b>399</b>	<b>8%</b>