

Boston Plan Subcontractor Totals:
Project: UMASS BOSTON GAB No.1
BI-MONTHLY ACCESS & OPPORTUNITY MEETING
May-2014



		<i>GOAL - 50%</i>			<i>GOAL - 25%</i>		<i>GOAL - 10%</i>			
PROJECT-TO-DATE:		VETERAN			RESIDENT		MINORITY		FEMALE	
PTD Hires	TRADE	Total Hours	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage
54	Laborers	10928.5	0	0%	5081	46%	1831	17%	533.5	5%
32	Carpenters	10840	755	7%	4188	39%	3701	34%	1722.5	16%
14	Cement Mason	637.5	0	0%	104	16%	252.5	40%	0	0%
41	Operators	10957.75	0	0%	1895	17%	1985	18%	189.5	2%
3	Oiler	933	485	52%	72	8%	0	0%	0	0%
15	Electricians	476.5	21	4%	250.5	53%	131	27%	133.5	28%
24	Pile Drivers	7249.5	850	12%	3546.5	49%	1261.5	17%	0	0%
7	Plumbers	727	0	0%	325	45%	17	2%	0	0%
67	Ironworker	19382	506	3%	4321	22%	5337	28%	744	4%
3	Sheetmetal Worker	128	0	0%	0	0%	0	0%	0	0%
260	TOTALS:	62260	2617	4%	19783	32%	14516	23%	3323	5%
PROJECT-TO-DATE PERCENTAGES:				4%		32%		23%		5%

MONTH: <i>May 2014</i>			<i>GOAL - 50%</i>			<i>GOAL - 25%</i>			<i>GOAL - 10%</i>					
			VETERAN			RESIDENT			MINORITY			FEMALE		
Total Hours	TRADE	Total Workers	Number of Workers	Workers Hours	Monthly Percentage (Of Hours)	Number of Workers	Workers Hours	Monthly Percentage (Of Hours)	Number of Workers	Workers Hours	Monthly Percentage (Of Hours)	Number of Workers	Workers Hours	Monthly Percentage (Of Hours)
1034	Laborers	15	0	0	0%	3	358	35%	5	432	42%	2	74	7%
772	Carpenters	7	0	0	0%	5	500	65%	4	425	55%	1	88	11%
276	Cement Mason	6	0	0	0%	1	19	308%	2	82	30%	0	0	0%
730	Operators	6	0	0	0%	2	0	0%	0	0	0%	0	0	0%
120	Oiler	2	1	149	124%	1	72	60%	0	0	0%	0	0	0%
136	Electricians	4	0	0	0%	3	125	92%	2	117	86%	1	53	39%
9	Pile Drivers	1	0	0	0%	0	0	0%	0	0	0%	0	0	0%
86	Plumbers	5	0	0	0%	2	24	28%	1	8	9%	0	0	0%
2989	Ironworker	24	2	247	8%	6	577	19%	10	1170	39%	1	134	4%
128	Sheetmetal Worker	3	0	0	0%	0	0	0%	0	0	0%	0	0	0%
6280	TOTALS:	73	3	396	6%	23	1674	27%	24	2233	36%	5	349	6%