

**Boston Plan Subcontractor Totals:**  
**Project: UMASS BOSTON UCRR**

# BOND

Period Covered 04/01/13 through 04/30/13

Month to Date Percentages			VETERAN			RESIDENT			MINORITY			FEMALE		
April Workforce	TRADE	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
2	Labor Foremen	264.5	0		0%	240.5		91%	0		0%	0		0%
6	Pipefitters	88	0		0%	40		45%	40		45%	0		0%
8	Electricians	276	0		0%	0		0%	59		21%	0		0%
<b>TOTALS:</b>		<b>629</b>	<b>0</b>		<b>0%</b>	<b>280.5</b>		<b>45%</b>	<b>99</b>		<b>16%</b>	<b>0</b>		<b>0%</b>
<b>PROJECT-TO-DATE PERCENTAGES:</b>														

Project to date Percentages			VETERAN			RESIDENT			MINORITY			FEMALE		
PTD Hires	TRADE	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
6	Labor Foreman	957	0		0%	710		74%	8		1%	0		0%
8	Pipefitters	464	0		0%	283		61%	280		60%	0		0%
9	Electricians	1413	0		0%	0		0%	281.5		20%	0		0%
<b>TOTALS:</b>		<b>2834</b>	<b>0</b>		<b>0%</b>	<b>993</b>		<b>35%</b>	<b>569.5</b>		<b>20%</b>	<b>0</b>		<b>0%</b>
<b>PROJECT-TO-DATE PERCENTAGES:</b>														

**Boston Plan Subcontractor Totals:**  
**Project: UMASS BOSTON UCRR**



Period Covered 04/01/13 through 04/30/13

Month to Date Percentages			VETERAN			RESIDENT			MINORITY			FEMALE		
TRADE	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	
														GOAL - 50%
CM BOND	264.5	0		0%	240.5		91%	0		0%	0		0%	
Div 23 JC Cannistraro	88	0		0%	40		45%	40		45%	0		0%	
Div 26 Mass Bay Electrical	276	0		0%	0		0%	59		21%	0		0%	
<b>TOTALS:</b>	<b>629</b>	<b>0</b>		<b>0%</b>	<b>280.5</b>		<b>45%</b>	<b>99</b>		<b>16%</b>	<b>0</b>		<b>0%</b>	
<b>PROJECT-TO-DATE PERCENTAGES:</b>														

Project to date Percentages			VETERAN			RESIDENT			MINORITY			FEMALE		
TRADE	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	
														GOAL - 50%
CM BOND	957	0		0%	710		74%	8		1%	0		0%	
Div 23 JC Cannistraro	464	0		0%	283		61%	280		60%	0		0%	
Div 26 Mass Bay Electrical	1413	0		0%	0		0%	281.5		20%	0		0%	
<b>TOTALS:</b>	<b>2834</b>	<b>0</b>		<b>0%</b>	<b>993</b>		<b>35%</b>	<b>569.5</b>		<b>20%</b>	<b>0</b>		<b>0%</b>	
<b>PROJECT-TO-DATE PERCENTAGES:</b>														