

Boston Plan Subcontractor Totals:
Project: UMASS BOSTON UCRR
BI-MONTHLY ACCESS & OPPORTUNITY MEETING
Dec-2013

BOND

PROJECT-TO-DATE:			VETERAN			GOAL - 50%		GOAL - 25%		GOAL - 10%	
PTD	Hires	TRADE	Total Hours	RESIDENT		MINORITY		FEMALE			
				PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours
19		Algar (sub to McCourt)	901.5	0	0%	8	1%	238	26%	0	0%
11		BOND	2229.5	0	0%	1731.5	78%	8	0%	48	2%
60		Cannistraro*	7085	0	0%	2616.5	37%	1805.5	25%	76	1%
2		Diversified (sub to RM Technologies)	104	0	0%	0	0%	0	0%	0	0%
1		Easton Concrete (sub to JW Flett)	4	0	0%	0	0%	0	0%	0	0%
5		Frank Rounds Company (sub to Cannistraro)	359	0	0%	0	0%	0	0%	0	0%
21		JW Flett*	5025.5	882	18%	2490	50%	2013.5	40%	580	12%
15		Manafort Precision*	329	0	0%	89	27%	130	40%	0	0%
5		Manafort Brothers (sub to Manafort Precision)	216	0	0%	0	0%	0	0%	0	0%
21		Mass Bay Electrical*	5478	0	0%	874	16%	1058.5	19%	216	4%
17		McCourt*	3911.5	0	0%	1643.5	42%	1098.5	28%	532	14%
8		McCusker Gill (sub to Cannistraro)	432	0	0%	152	35%	80	19%	0	0%
8		MoreTrench (sub to McCourt)	440	0	0%	0	0%	129	29%	0	0%
12		New England Insulators (sub to Cannistraro)	1879.5	0	0%	16	1%	0	0%	0	0%
2		Northern Land Clearing (sub to JW Flett)	31.5	0	0%	0	0%	0	0%	0	0%
7		PJ Spillane (sub to McCourt)	80.5	0	0%	0	0%	0	0%	0	0%
3		Ramco (sub to McCourt)	32	0	0%	0	0%	0	0%	0	0%
5		RM Technologies*	329	0	0%	0	0%	136	41%	0	0%
9		S & F Concrete (sub to JW Flett)	70	0	0%	0	0%	0	0%	0	0%
2		Semper Diving (sub to JW Flett)	16	0	0%	0	0%	0	0%	0	0%
1		Stateline (sub to Cannistraro)	591	0	0%	0	0%	0	0%	0	0%
215		TOTALS:	28643	882	3%	9612.5	34%	6459	23%	1452	5%
PROJECT-TO-DATE PERCENTAGES:											

*Denotes a BOND Subcontractor

MONTHLY: December			VETERAN		GOAL - 50%		GOAL - 25%		GOAL - 10%	
Monthly Workforce	TRADE	Total Hours	RESIDENT		MINORITY		FEMALE			
			Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage		
15	Algar (sub to McCourt)	628.5	0	0%	0	0%	172	27%	0	0%
2	BOND	200	0	0%	160	80%	0	0%	0	0%
7	Cannistraro*	554.5	0	0%	124	22%	124	22%	60	11%
2	Frank Rounds Company (sub to Cannistraro)	42	0	0%	0	0%	0	0%	0	0%
13	JW Flett*	1649.5	315	19%	676.5	41%	677	41%	146	9%
1	Manafort Brothers (sub to Manafort Precision)	120	0	0%	0	0%	0	0%	0	0%
6	Manafort Precision*	156.5	0	0%	41	26%	49	31%	0	0%
6	Mass Bay Electrical*	572	0	0%	140	24%	140	24%	0	0%
10	McCourt*	1076.5	0	0%	448	42%	296	27%	152	14%
4	New England Insulators (sub to Cannistraro)	101	0	0%	0	0%	0	0%	0	0%
6	PJ Spillane (sub to McCourt)	62	0	0%	0	0%	0	0%	0	0%
3	RM Technologies*	223	0	0%	0	0%	62	28%	0	0%
1	Stateline (sub to Cannistraro)	116	0	0%	0	0%	0	0%	0	0%
61	TOTALS:	4873	315	6%	1589.5	33%	1348	28%	358	7%
MONTHLY PERCENTAGES:										

Boston Plan Subcontractor Totals:
Project: UMASS BOSTON UCRR
BI-MONTHLY ACCESS & OPPORTUNITY MEETING
Dec-2013



PROJECT-TO-DATE:			VETERAN		RESIDENT		GOAL - 50%		GOAL - 25%		GOAL - 10%	
PTD	Hires	TRADE	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
5		Bricklayers	75.5	0		0%	0		0%	0		0%
12		Carpenters	717	0		0%	0		0%	74		10%
21		Electricians	6069	0		0%	874		14%	1058.5		17%
12		Insulators	1879.5	0		0%	16		1%	0		0%
7		Ironworkers	200	0		0%	13		7%	54		27%
69		Laborers	9571.5	0		0%	5124.5		54%	3013.5		31%
5		Masons	71.5	0		0%	0		0%	0		0%
26		Operators	3068.5	882		29%	824.5		27%	611.5		20%
2		Piledrivers	16	0		0%	0		0%	0		0%
73		Pipefitters	7844	0		0%	2768.5		35%	1885.5		24%
2		Sheetmetal	32	0		0%	0		0%	0		0%
234		TOTALS:	29545	882		3%	9620.5		33%	6697		23%
		PROJECT-TO-DATE PERCENTAGES:										5%

MONTHLY: December			VETERAN		RESIDENT		GOAL - 50%		GOAL - 25%		GOAL - 10%	
Monthly Workforce	TRADE	Total Hours	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage
5	Bricklayers	59	0	0%	0	0%	0	0%	0	0%	0	0%
4	Carpenters	402	0	0%	0	0%	74	18%	74	18%	0	0%
6	Electricians	688	0	0%	140	20%	140	20%	140	20%	0	0%
4	Insulators	101	0	0%	0	0%	0	0%	0	0%	0	0%
6	Ironworkers	92	0	0%	0	0%	24	26%	24	26%	0	0%
30	Laborers	2499	0	0%	1084.5	43%	906	36%	906	36%	298	12%
2	Masons	36.5	0	0%	0	0%	0	0%	0	0%	0	0%
10	Operators	1027.5	315	31%	241	23%	252	25%	252	25%	0	0%
9	Pipefitters	596.6	0	0%	124	21%	124	21%	124	21%	60	10%
76	TOTALS:	5502	315	6%	1589.5	29%	1520	28%	1520	28%	358	7%
	MONTHLY PERCENTAGES:											