

Boston Plan Subcontractor Totals:
Project: UMASS BOSTON UCRR
BI-MONTHLY ACCESS & OPPORTUNITY MEETING
Mar-2013

BOND

PROJECT-TO-DATE:			GOAL - 50%			GOAL - 25%			GOAL - 10%		
PTD Hires	TRADE	Total Hours	VETERAN		RESIDENT		MINORITY		FEMALE		
			PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
0	Bricklayers	0	0	0	0%	0	0	0%	0	0	0%
0	Carpenters	0	0	0	0%	0	0	0%	0	0	0%
7	Electricians	538	0	0	0%	0	0	0%	144	27	27%
0	Glaziers	0	0	0	0%	0	0	0%	0	0	0%
0	Insulators	0	0	0	0%	0	0	0%	0	0	0%
0	Ironworkers	0	0	0	0%	0	0	0%	0	0	0%
5	Laborers	312	0	0	0%	112	36	36%	8	3	3%
0	Masons	0	0	0	0%	0	0	0%	0	0	0%
0	Operators	0	0	0	0%	0	0	0%	0	0	0%
0	Piledrivers	0	0	0	0%	0	0	0%	0	0	0%
4	Pipefitters	158	0	0	0%	123	78	78%	120	76	76%
0	Plasterers	0	0	0	0%	0	0	0%	0	0	0%
0	Plumbers	0	0	0	0%	0	0	0%	0	0	0%
0	Roofers	0	0	0	0%	0	0	0%	0	0	0%
0	Sheetmetal	0	0	0	0%	0	0	0%	0	0	0%
0	Sprinklerfitters	0	0	0	0%	0	0	0%	0	0	0%
0	Waterproofers	0	0	0	0%	0	0	0%	0	0	0%
16	TOTALS:	1008	0	0	0%	235	23	23%	272	27	27%
PROJECT-TO-DATE PERCENTAGES:											

MONTHLY: February			GOAL - 50%			GOAL - 25%			GOAL - 10%		
TRADE	Total Workers	VETERAN		RESIDENT		MINORITY		FEMALE			
		Number of Workers	Monthly Percentage	Number of Workers	Monthly Percentage	Number of Workers	Monthly Percentage	Number of Workers	PTD Percentage		
Bricklayers	0	0	0%	0	0%	0	0%	0	0%		
Carpenters	0	0	0%	0	0%	0	0%	0	0%		
Electricians	5	0	0%	0	0%	1	20%	0	0%		
Glaziers	0	0	0%	0	0%	0	0%	0	0%		
Ironworkers	0	0	0%	0	0%	0	0%	0	0%		
Laborers	3	0	0%	1	33%	0	0%	0	0%		
Masons	0	0	0%	0	0%	0	0%	0	0%		
Operators	0	0	0%	0	0%	0	0%	0	0%		
Pipefitters	2	0	0%	1	50%	0	0%	0	0%		
Plumbers	0	0	0%	0	0%	0	0%	0	0%		
Roofers	0	0	0%	0	0%	0	0%	0	0%		
Sheetmetal Workers	0	0	0%	0	0%	0	0%	0	0%		
Sprinklerfitters	0	0	0%	0	0%	0	0%	0	0%		