

**Boston Plan Subcontractor Totals:**  
**Project: UMASS BOSTON UCRR**  
**BI-MONTHLY ACCESS & OPPORTUNITY MEETING**  
**Feb-2014**

**BOND**

PROJECT-TO-DATE:			GOAL - 50%			GOAL - 25%			GOAL - 10%		
PTD Hires	TRADE	Total Hours	VETERAN		RESIDENT		MINORITY		FEMALE		
			PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
19	Algar (sub to <i>McCourt</i> )	1027.5	0	0%	24	2%	278	27%	0	0%	
8	Allie Pile Driving (sub to <i>JW Flett</i> )	346	0	0%	49	14%	165	48%	91	26%	
11	BOND	2618.5	0	0%	2096.5	80%	8	0%	48	2%	
65	Cannistraro	8744	0	0%	3136.5	36%	2309.5	26%	292	3%	
6	Chapman Waterproofing	357	0	0%	165	46%	0	0%	0	0%	
5	Diversified (sub to <i>RM Technologies</i> )	428	0	0%	0	0%	0	0%	0	0%	
3	Easton Concrete (sub to <i>JW Flett</i> )	16	0	0%	0	0%	0	0%	0	0%	
1	EJ Prescott (sub to <i>JW Flett</i> )	6	0	0%	0	0%	0	0%	0	0%	
4	FLA Transportation (sub to <i>JW Flett</i> )	1043	727	70%	431	41%	727	70%	0	0%	
5	Frank Rounds Company (sub to <i>Cannistraro</i> )	361.5	0	0%	0	0%	0	0%	0	0%	
34	JW Flett	10105.5	1661	16%	4126	41%	3229	32%	894.5	9%	
5	Lund Rebar (sub to <i>JW Flett</i> )	84	64	76%	20	24%	16	19%	0	0%	
5	Manafort Brothers (sub to <i>Manafort Precision</i> )	256	0	0%	0	0%	0	0%	0	0%	
23	Manafort Precision	564	0	0%	89	16%	170	30%	0	0%	
22	Mass Bay Electrical	6579	0	0%	1298	20%	1370.5	21%	328	5%	
22	McCourt	6217.5	0	0%	2500	40%	1908.5	31%	805	13%	
8	McCusker Gill (sub to <i>Cannistraro</i> )	432	0	0%	152	35%	80	19%	0	0%	
10	MoreTrench (sub to <i>McCourt</i> )	440	0	0%	0	0%	129	29%	0	0%	
12	New England Insulators (sub to <i>Cannistraro</i> )	1879.5	0	0%	16	1%	0	0%	0	0%	
2	Northern Land Clearing (sub to <i>JW Flett</i> )	47.5	0	0%	0	0%	0	0%	0	0%	
8	PJ Spillane (sub to <i>McCourt</i> )	399	0	0%	0	0%	0	0%	0	0%	
3	Ramco (sub to <i>McCourt</i> )	32	0	0%	0	0%	0	0%	0	0%	
5	RM Technologies	389	0	0%	0	0%	162	42%	0	0%	
9	S & F Concrete (sub to <i>JW Flett</i> )	70	0	0%	0	0%	0	0%	0	0%	
1	Schneider Electric	118	0	0%	0	0%	0	0%	0	0%	
2	Semper Diving (sub to <i>JW Flett</i> )	16	0	0%	0	0%	0	0%	0	0%	
1	Stateline (sub to <i>Cannistraro</i> )	591	0	0%	0	0%	0	0%	0	0%	
<b>299</b>	<b>TOTALS:</b>	<b>43168</b>	<b>2452</b>	<b>6%</b>	<b>14103</b>	<b>33%</b>	<b>10552.5</b>	<b>24%</b>	<b>2458.5</b>	<b>6%</b>	
<b>PROJECT-TO-DATE PERCENTAGES:</b>											

\*Denotes a BOND Subcontractor

MONTHLY: February			GOAL - 50%			GOAL - 25%			GOAL - 10%		
Monthly Workforce	TRADE	Total Hours	VETERAN		RESIDENT		MINORITY		FEMALE		
			Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	
8	Allied Pile Driving (sub to <i>JW Flett</i> )	346	0	0%	49	14%	165	48%	91	26%	
3	BOND	186	0	0%	171	92%	0	0%	0	0%	
10	Cannistraro	898	0	0%	352	39%	328	37%	112	12%	
5	Chapman Waterproofing	256	0	0%	112	44%	0	0%	0	0%	
1	EJ Prescott (sub to <i>JW Flett</i> )	6	0	0%	0	0%	0	0%	0	0%	
2	FLA Transportation (sub to <i>JW Flett</i> )	54	19	35%	0	0%	19	35%	0	0%	
21	JW Flett	3345	457.5	14%	902	27%	655.5	20%	197.5	6%	
2	Lund Rebar (sub to <i>JW Flett</i> )	16	16	100%	0	0%	0	0%	0	0%	
10	Manafort Precision	219	0	0%	0	0%	40	18%	0	0%	
6	Mass Bay Electrical	771	0	0%	304	39%	192	25%	112	15%	
11	McCourt	1080	0	0%	349	32%	365	34%	128	12%	
<b>79</b>	<b>TOTALS:</b>	<b>7177</b>	<b>493</b>	<b>7%</b>	<b>2239</b>	<b>31%</b>	<b>1764.5</b>	<b>25%</b>	<b>640.5</b>	<b>9%</b>	
<b>MONTHLY PERCENTAGES:</b>											

**Boston Plan Subcontractor Totals:**  
**Project: UMASS BOSTON UCRR**  
**BI-MONTHLY ACCESS & OPPORTUNITY MEETING**  
**Feb-2014**



PROJECT-TO-DATE:			VETERAN		RESIDENT		GOAL - 50%		GOAL - 25%		GOAL - 10%	
PTD	Hires	TRADE	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
5		Bricklayers	243.5	0		0%	0		0%	0		0%
15		Carpenters	877	0		0%	0		0%	98		11%
23		Electricians	7288	0		0%	1298		18%	1370.5		19%
12		Insulators	1879.5	0		0%	16		1%	0		0%
12		Ironworkers	346	64		18%	49		14%	86		25%
93		Laborers	15124.5	0		0%	7509.5		50%	4381.5		29%
7		Masons	246.5	0		0%	0		0%	0		0%
38		Operators	7135	2388		33%	1768		25%	2103		29%
8		Piledrivers	280	0		0%	49		18%	124		44%
77		Pipefitters	9462.5	0		0%	3256.5		34%	2341.5		25%
2		Sheetmetal	32	0		0%	0		0%	0		0%
2		Sprinklerfitters	48	0		0%	32		67%	48		100%
5		Waterproofers	205	0		0%	125		61%	0		0%
<b>299</b>		<b>TOTALS:</b>	<b>43168</b>	<b>2452</b>		<b>6%</b>	<b>14103</b>		<b>33%</b>	<b>10552.5</b>		<b>24%</b>
		<b>PROJECT-TO-DATE PERCENTAGES:</b>										

MONTHLY: February			VETERAN		RESIDENT		GOAL - 50%		GOAL - 25%		GOAL - 10%	
Monthly Workforce	TRADE	Total Hours	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage
3	Carpenters	54	0	0%	0	0%	0	0%	0	0%	0	0%
6	Electricians	771	0	0%	304	39%	192	25%	112	15%		
2	Ironworkers	16	16	100%	0	0%	0	0%	0	0%	0	0%
30	Laborers	3129.5	0	0%	1237	40%	732	23%	325.5	10%		
1	Masons	24	0	0%	0	0%	0	0%	0	0%	0	0%
17	Operators	1910.5	476.5	25%	225	12%	388.5	20%	0	0%		
6	Piledriver	264	0	0%	49	19%	124	47%	91	34%		
11	Pipefitters	904	0	0%	352	39%	328	36%	112	12%		
3	Waterproofers	104	0	0%	72	69%	0	0%	0	0%		
<b>79</b>	<b>TOTALS:</b>	<b>7177</b>	<b>493</b>	<b>7%</b>	<b>2239</b>	<b>31%</b>	<b>1764.5</b>	<b>25%</b>	<b>640.5</b>	<b>9%</b>		
	<b>MONTHLY PERCENTAGES:</b>											