

**Boston Plan Subcontractor Totals:**  
**Project: UMASS BOSTON UCRR**  
**BI-MONTHLY ACCESS & OPPORTUNITY MEETING**  
**Mar-2014**

**BOND**

PROJECT-TO-DATE:				GOAL - 50%		GOAL - 25%		GOAL - 10%				
				VETERAN		RESIDENT		MINORITY		FEMALE		
PTD	Hires	TRADE	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
20		Algar (sub to <i>McCourt</i> )	1083.5	0		0%	48		4%	302		28%
8		Allie Pile Driving (sub to <i>JW Flett</i> )	346	0		0%	49		14%	165		48%
11		BOND	2789.5	0		0%	2267.5		81%	8		0%
69		Cannistraro	9948	0		0%	3448.5		35%	2541.5		26%
6		Chapman Waterproofing	582	0		0%	285		49%	232		40%
5		Diversified (sub to <i>RM Technologies</i> )	460	0		0%	0		0%	0		0%
3		Easton Concrete (sub to <i>JW Flett</i> )	16	0		0%	0		0%	0		0%
4		FLA Transportation (sub to <i>JW Flett</i> )	1043	727		70%	431		41%	727		70%
5		Frank Rounds Company (sub to <i>Cannistraro</i> )	361.5	0		0%	0		0%	0		0%
36		JW Flett	11723.5	1962		17%	4747.5		40%	3722		32%
5		Manafort Brothers (sub to <i>Manafort Precision</i> )	256	0		0%	0		0%	0		0%
23		Manafort Precision	587	0		0%	89		15%	170		29%
22		Mass Bay Electrical	7270	0		0%	1618		22%	1530.5		21%
25		McCourt	7387.5	0		0%	2937		40%	2339		32%
8		McCusker Gill (sub to <i>Cannistraro</i> )	432	0		0%	152		35%	80		19%
15		New England Insulators (sub to <i>Cannistraro</i> )	2163.5	0		0%	16		1%	180		8%
8		PJ Spillane (sub to <i>McCourt</i> )	399	0		0%	0		0%	0		0%
5		RM Technologies	389	0		0%	0		0%	162		42%
13		S & F Concrete (sub to <i>JW Flett</i> )	110	0		0%	0		0%	8		7%
1		Schneider Electric	118	0		0%	0		0%	0		0%
3		Stateline (sub to <i>Cannistraro</i> )	759	104		14%	0		0%	0		0%
1		EJ Prescott (sub to <i>JW Flett</i> )	6	0		0%	0		0%	0		0%
5		Lund Rebar (sub to <i>JW Flett</i> )	84	64		76%	20		24%	16		19%
12		MoreTrench (sub to <i>McCourt</i> )	798.5	0		0%	0		0%	149		19%
2		Northern Land Clearing (sub to <i>JW Flett</i> )	47.5	0		0%	0		0%	0		0%
3		Ramco (sub to <i>McCourt</i> )	32	0		0%	0		0%	0		0%
2		Semper Diving (sub to <i>JW Flett</i> )	16	0		0%	0		0%	0		0%
<b>320</b>		<b>TOTALS:</b>	<b>49208</b>	<b>2857</b>		<b>6%</b>	<b>16108.5</b>		<b>33%</b>	<b>12332</b>		<b>25%</b>
		<b>PROJECT-TO-DATE PERCENTAGES:</b>										

MONTHLY: March				GOAL - 50%		GOAL - 25%		GOAL - 10%			
				VETERAN		RESIDENT		MINORITY		FEMALE	
Monthly Workforce	TRADE	Total Hours	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	
3	Algar (sub to <i>McCourt</i> )	56	0	0%	24	43%	24	43%	24	43%	
1	BOND	171	0	0%	171	100%	0	0%	0	0%	
15	Cannistraro	1204	0	0%	312	26%	232	19%	160	13%	
4	Chapman Waterproofing	225	0	0%	120	53%	120	53%	0	0%	
15	JW Flett	1618	301	19%	621.5	38%	493	30%	152	9%	
3	Manafort Precision	23	0	0%	0	0%	0	0%	0	0%	
6	Mass Bay Electrical	691	0	0%	320	46%	160	23%	160	23%	
12	McCourt	1170	0	0%	437	37%	430.5	37%	110.5	9%	
3	New England Insulators (sub to <i>Cannistraro</i> )	284	0	0%	0	0%	180	63%	0	0%	
3	S & F Concrete (sub to <i>JW Flett</i> )	14	0	0%	0	0%	8	57%	0	0%	
2	Stateline (sub to <i>Cannistraro</i> )	128	64	50%	0	0%	0	0%	0	0%	
<b>67</b>	<b>TOTALS:</b>	<b>5584</b>	<b>365</b>	<b>7%</b>	<b>2005.5</b>	<b>36%</b>	<b>1647.5</b>	<b>30%</b>	<b>606.5</b>	<b>11%</b>	
	<b>MONTHLY PERCENTAGES:</b>										

**Boston Plan Subcontractor Totals:**  
**Project: UMASS BOSTON UCRR**  
**BI-MONTHLY ACCESS & OPPORTUNITY MEETING**  
**Mar-2014**



PROJECT-TO-DATE:			VETERAN			RESIDENT			MINORITY			FEMALE		
PTD	Hires	TRADE	Total Hours	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	
5		Bricklayers	243.5	0	0%	0	0%	0	0%	0	0%	0	0%	
15		Carpenters	915	0	0%	0	0%	98	11%	48	5%			
25		Electricians	8147	104	1%	1618	20%	1530.5	19%	488	6%			
15		Insulators	2163.5	0	0%	16	1%	180	8%	0	0%			
12		Ironworkers	346	64	18%	49	14%	86	25%	0	0%			
93		Laborers	17258	0	0%	8698.5	50%	5141.5	30%	1986	12%			
7		Masons	246.5	0	0%	0	0%	0	0%	0	0%			
48		Operators	8298.5	2689	32%	1896.5	23%	2454.5	30%	0	0%			
8		Piledrivers	538.5	0	0%	49	9%	124	23%	91	17%			
83		Pipefitters	10666.5	0	0%	3568.5	33%	2573.5	24%	452	4%			
2		Sheetmetal	32	0	0%	0	0%	0	0%	0	0%			
2		Sprinklerfitters	48	0	0%	32	67%	48	100%	0	0%			
5		Waterproofers	305	0	0%	181	59%	96	31%	0	0%			
<b>320</b>		<b>TOTALS:</b>	<b>49208</b>	<b>2857</b>	<b>6%</b>	<b>16108.5</b>	<b>33%</b>	<b>12332</b>	<b>25%</b>	<b>3065</b>	<b>6%</b>			
<b>PROJECT-TO-DATE PERCENTAGES:</b>														

MONTHLY: March			VETERAN			RESIDENT			MINORITY			FEMALE		
Monthly Workforce	TRADE	Total Hours	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage		
2	Carpenters	14	0	0%	0	0%	0	0%	0	0%	0	0%		
8	Electricians	819	64	8%	320	39%	160	20%	160	20%				
3	Insulators	284	0	0%	0	0%	180	63%	0	0%				
25	Laborers	2015.5	0	0%	1189	59%	688	34%	286.5	14%				
12	Operators	1146.5	301	26%	128.5	11%	331.5	29%	0	0%				
15	Pipefitters	1204	0	0%	312	26%	232	19%	160	13%				
2	Waterproofers	101	0	0%	56	55%	56	55%	0	0%				
<b>67</b>	<b>TOTALS:</b>	<b>5584</b>	<b>365</b>	<b>7%</b>	<b>2005.5</b>	<b>36%</b>	<b>1647.5</b>	<b>30%</b>	<b>606.5</b>	<b>11%</b>				
<b>MONTHLY PERCENTAGES:</b>														