

**Boston Plan Subcontractor Totals:**

**Project: UMASS BOSTON UCRR**

**BI-MONTHLY ACCESS & OPPORTUNITY MEETING**

**Sep-2013**

**BOND**

PROJECT-TO-DATE:			VETERAN		RESIDENT		GOAL - 50%		GOAL - 25%		GOAL - 10%	
PTD	Hires	TRADE	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
7		BOND	1514.5	0		0%	1216.5		80%	8		1%
36		Cannistraro	3821	0		0%	2246.5		59%	1303.5		34%
2		Diversified	104	0		0%	0		0%	0		0%
9		JW Flett	505.5	0		0%	292		58%	150		30%
5		Manafort Brothers	88	0		0%	0		0%	0		0%
13		Manafort Precision	172.5	0		0%	48		28%	81		47%
15		Mass Bay Electrical	3722	0		0%	630		17%	800.5		22%
12		McCourt	593	0		0%	220		37%	89		15%
7		McCusker Gill	256	0		0%	80		31%	80		31%
8		New England Insulators	397	0		0%	16		4%	0		0%
1		RM Technologies	8	0		0%	0		0%	0		0%
<b>115</b>		<b>TOTALS:</b>	<b>11182</b>	<b>0</b>		<b>0%</b>	<b>4749</b>		<b>42%</b>	<b>2512</b>		<b>22%</b>
		<b>PROJECT-TO-DATE PERCENTAGES:</b>										<b>3%</b>

MONTHLY: September			VETERAN		RESIDENT		GOAL - 50%		GOAL - 25%		GOAL - 10%	
Monthly Workforce	TRADE	Total Hours	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage
2	BOND	150	0	0%	148	99%	0	0%	0	0%	0	0%
5	Cannistraro	464	0	0%	144	31%	144	31%	144	31%	16	3%
9	JW Flett	505.5	0	0%	292	58%	150	30%	150	30%	105.5	21%
5	Mass Bay Electrical	551	0	0%	0	0%	0	0%	0	0%	156	28%
13	McCourt	503.5	0	0%	220	44%	72	14%	72	14%	68	14%
4	McCusker Gill	48	0	0%	24	50%	16	33%	16	33%	0	0%
4	New England Insulators	276	0	0%	0	0%	0	0%	0	0%	0	0%
1	RM Technologies	8	0	0%	0	0%	0	0%	0	0%	0	0%
<b>43</b>	<b>TOTALS:</b>	<b>2506</b>	<b>0</b>	<b>0%</b>	<b>828</b>	<b>33%</b>	<b>382</b>	<b>15%</b>	<b>382</b>	<b>15%</b>	<b>345.5</b>	<b>14%</b>
	<b>MONTHLY PERCENTAGES:</b>											

**Boston Plan Subcontractor Totals:**  
**Project: UMASS BOSTON UCRR**  
**BI-MONTHLY ACCESS & OPPORTUNITY MEETING**  
**Sep-2013**



PROJECT-TO-DATE:			VETERAN		RESIDENT		MINORITY		GOAL - 50%		GOAL - 25%		GOAL - 10%		
PTD	Hires	TRADE	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
5		Carpenters	88	0		0%	0		0%	0		0%	0		0%
13		Electricians	3722	0		0%	630		17%	800.5		22%	160		4%
8		Insulators	397	0		0%	16		4%	0		0%	0		0%
1		Ironworkers	5	0		0%	5		100%	5		100%	0		0%
34		Laborers	2371	0		0%	1706		72%	302.5		13%	168.5		7%
3		Masons	34	0		0%	0		0%	0		0%	0		0%
6		Operators	267	0		0%	70.5		26%	20.5		8%	0		0%
43		Pipefitters	4077	0		0%	2326.5		57%	1383.5		34%	16		0%
2		Survey	20.5	0		0%	0		0%	0		0%	0		0%
<b>115</b>		<b>TOTALS:</b>	<b>10982</b>	<b>0</b>		<b>0%</b>	<b>4754</b>		<b>43%</b>	<b>2512</b>		<b>23%</b>	<b>344.5</b>		<b>3%</b>
<b>PROJECT-TO-DATE PERCENTAGES:</b>															

MONTHLY: September			VETERAN		RESIDENT		MINORITY		GOAL - 50%		GOAL - 25%		GOAL - 10%	
Monthly Workforce	TRADE	Total Hours	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage
5	Electricians	551	0	0%	0	0%	0	0%	0	0%	156	28%		
4	Insulators	276	0	0%	0	0%	0	0%	0	0%	0	0%		
15	Laborers	903.5	0	0%	589.5	65%	205.5	23%	168.5	19%				
5	Operators	267	0	0%	70.5	26%	16.5	6%	0	0%				
9	Pipefitters	512	0	0%	168	33%	160	31%	16	3%				
2	Survey	20.5	0	0%	0	0%	0	0%	0	0%				
<b>40</b>	<b>TOTALS:</b>	<b>2530</b>	<b>0</b>	<b>0%</b>	<b>828</b>	<b>33%</b>	<b>382</b>	<b>15%</b>	<b>340.5</b>	<b>13%</b>				
<b>MONTHLY PERCENTAGES:</b>														