

**Boston Plan Subcontractor Totals:**  
**Project: UMASS BOSTON UCRR**  
**BI-MONTHLY ACCESS & OPPORTUNITY MEETING**  
**Jun-2015**

**BOND**

		PROJECT-TO-DATE:			GOAL - 50%			GOAL - 25%		GOAL - 10%	
		VETERAN			RESIDENT			MINORITY		FEMALE	
PTD Hires	TRADE	Total Hours	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	PTD Hours	PTD Percentage	
39	Beacon Piping (sub to J.Derenzo)	14619	0	0%	1968	13%	2519	17%	638	4%	
11	BOND	6317	0	0%	5299	84%	544	9%	293.5	5%	
82	Cannistraro	13904	0	0%	5053	36%	3643	26%	500	4%	
1	Chapman Construction Group (sub to Fischbach)	384	0	0%	0	0%	384	100%	0	0%	
7	Federal Concrete (sub to Marguerite)	803.5	0	0%	228.5	28%	269.5	34%	0	0%	
21	Fischbach and Moore	8974	0	0%	4769.5	53%	2821.5	31%	1444	16%	
33	J.Derenzo	23369	0	0%	5478.5	23%	3802	16%	1405.5	6%	
23	JF White	5798	665	11%	1479	26%	739	13%	398	7%	
1	Marguerite Concrete	8	0	0%	0	0%	8	100%	0	0%	
11	RM Technologies	437	0	0%	0	0%	210	48%	0	0%	
1	Schneider Electric	118	0	0%	0	0%	0	0%	0	0%	
11	SimplexGrinnell	2844	0	0%	136	5%	544	19%	0	0%	
3	Stateline (sub to Schneider)	1866	664	36%	0	0%	0	0%	0	0%	
26	Algar (sub to McCourt)	2358.5	0	0%	345	15%	888.5	38%	128	5%	
22	Allied Pile Driving (sub to JW Flett)	1280.75	0	0%	340	27%	456.25	36%	107	8%	
2	Chapman Construction Group (sub to Mass Bay)	496	0	0%	312	63%	496	100%	312	63%	
9	Chapman Waterproofing	611.5	0	0%	285	47%	232	38%	0	0%	
6	Diversified (sub to RM Technologies)	484	0	0%	0	0%	8	2%	0	0%	
7	DON Martin Corp. (sub to McCourt)	31.5	0	0%	0	0%	18	57%	0	0%	
4	Easton Concrete (sub to JW Flett)	18	0	0%	0	0%	0	0%	0	0%	
1	EJ Prescott (sub to JW Flett)	6	0	0%	0	0%	0	0%	0	0%	
4	FLA Transportation (sub to JW Flett)	1022	749	73%	439	43%	755	74%	0	0%	
5	Frank Rounds Company (sub to Cannistraro)	361.5	0	0%	0	0%	0	0%	0	0%	
2	Hamilton Nee (sub to JF White)	40	0	0%	0	0%	0	0%	0	0%	
45	JW Flett	18546.5	3133.5	17%	6473.5	35%	5621	30%	1455.5	8%	
1	K & K Acoustical	16	0	0%	0	0%	0	0%	0	0%	
7	Lund Rebar (sub to JW Flett)	98	64	65%	20	20%	16	16%	0	0%	
5	Manafort Brothers (sub to Manafort Precision)	257	0	0%	0	0%	0	0%	0	0%	
30	Manafort Precision	913.5	0	0%	121	13%	210	23%	0	0%	
28	Mass Bay Electrical	9185	0	0%	2157	23%	2185.5	24%	488	5%	
29	McCourt	13618	0	0%	5531.5	41%	3859	28%	1749.5	13%	
11	McCusker Gill (sub to Cannistraro)	688	0	0%	192	28%	120	17%	0	0%	
3	McDonough Electric (sub to Fischbach)	24	0	0%	0	0%	0	0%	0	0%	
2	MON Landscaping (sub to McCourt)	6	0	0%	0	0%	0	0%	0	0%	
12	MoreTrench (sub to McCourt)	798.5	0	0%	0	0%	149	19%	0	0%	
20	New England Insulators (sub to Cannistraro)	4629	393	8%	207.5	4%	1456.7	31%	445	10%	
2	Northern Land Clearing (sub to JW Flett)	47.5	0	0%	0	0%	0	0%	0	0%	
9	PJ Spillane (sub to McCourt)	460	0	0%	0	0%	83.5	18%	0	0%	
3	Ramco (sub to McCourt)	32	0	0%	0	0%	0	0%	0	0%	
14	S & F Concrete (sub to JW Flett)	126	0	0%	0	0%	16	13%	0	0%	
2	Semper Diving (sub to JW Flett)	16	0	0%	0	0%	0	0%	0	0%	
<b>555</b>	<b>TOTALS:</b>	<b>135612</b>	<b>5669</b>	<b>4%</b>	<b>40835</b>	<b>30%</b>	<b>32054.5</b>	<b>24%</b>	<b>9364</b>	<b>7%</b>	
<b>PROJECT-TO-DATE PERCENTAGES:</b>											

		MONTHLY: June			GOAL - 50%			GOAL - 25%		GOAL - 10%	
		VETERAN			RESIDENT			MINORITY		FEMALE	
Monthly Workforce	TRADE	Total Hours	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	
37	Beacon Piping (sub to J.Derenzo)	6377	0	0%	796	12%	1089	17%	322	5%	
2	BOND	317	0	0%	317	100%	151	48%	0	0%	
5	Cannistraro	131	0	0%	40	31%	0	0%	0	0%	
1	Chapman Construction Group (sub to Fischbach)	160	0	0%	0	0%	160	100%	0	0%	
4	Federal Concrete (sub to Marguerite)	138	0	0%	36	26%	69	50%	0	0%	
13	Fischbach and Moore	1550	0	0%	731	47%	436	28%	320	21%	
28	J.Derenzo	5089.5	0	0%	1359.5	27%	820	16%	203	4%	
10	JF White	770	0	0%	10	1%	0	0%	0	0%	
5	SimplexGrinnell	127	0	0%	0	0%	0	0%	0	0%	
<b>105</b>	<b>TOTALS:</b>	<b>14660</b>	<b>0</b>	<b>0%</b>	<b>3289.5</b>	<b>22%</b>	<b>2725</b>	<b>19%</b>	<b>845</b>	<b>6%</b>	
<b>MONTHLY PERCENTAGES:</b>											

**Boston Plan Subcontractor Totals:**  
**Project: UMASS BOSTON UCRR**  
**BI-MONTHLY ACCESS & OPPORTUNITY MEETING**  
**Jun-2015**

**BOND**

PROJECT-TO-DATE:			VETERAN		RESIDENT		MINORITY		FEMALE		
PTD Hires	TRADE	Total Hours	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage	PTD	Hours	PTD Percentage
5	Bricklayers	280.5	0		0%	0		0%	0		0%
24	Carpenters	727	0		0%	33		5%	203		28%
58	Electricians	21050	664		3%	7238.5		34%	5887		28%
20	Insulators	4629	393		8%	207.5		4%	1456.7		31%
18	Ironworkers	683	64		9%	153		22%	300		44%
151	Laborers	44180.5	309.5		1%	19527		44%	11762		27%
7	Masons	278.5	0		0%	0		0%	12		4%
71	Operators	23838.8	3573		15%	4327		18%	4554.25		19%
19	Piledrivers	1176	0		0%	340		29%	316.5		27%
142	Pipefitters	33199	665		2%	8044		24%	6697		20%
16	Plumbers	2103	0		0%	480		23%	40		2%
2	Sheetmetal	80	0		0%	40		50%	40		50%
14	Sprinklerfitters	3052	0		0%	264		9%	688		23%
8	Waterproofers	334.5	0		0%	181		54%	98		29%
<b>555</b>	<b>TOTALS:</b>	<b>135612</b>	<b>5669</b>		<b>4%</b>	<b>40835</b>		<b>30%</b>	<b>32054.5</b>		<b>24%</b>
	<b>PROJECT-TO-DATE PERCENTAGES:</b>										

MONTHLY: June			VETERAN		RESIDENT		MINORITY		FEMALE		
Monthly Workforce	TRADE	Total Hours	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	Number of Hours	Monthly Percentage	
3	Carpenters	102	0		0%	0		0%	33		32%
14	Electricians	1710	0		0%	731		43%	596		35%
18	Laborers	3294.5	0		0%	1508.5		46%	754		23%
15	Operators	2604	0		0%	204		8%	253		10%
38	Pipefitters	6025	0		0%	836		14%	1089		18%
12	Plumbers	797	0		0%	10		1%	0		0%
5	Sprinklerfitters	127	0		0%	0		0%	0		0%
<b>105</b>	<b>TOTALS:</b>	<b>14660</b>	<b>0</b>		<b>0%</b>	<b>3289.5</b>		<b>22%</b>	<b>2725</b>		<b>19%</b>
	<b>MONTHLY PERCENTAGES:</b>										